

# BOND UPDATE #162

## 7.1.22

Here's what is going on with our bond projects:

1. Today marks my first official day as Ferndale School District's Superintendent. I am thrilled to be here. I have found the weekly updates to be a powerful learning tool for myself, so I will continue to provide the weekly updates about the bond projects and Ferndale's new high school to keep our community informed.
2. The Ferndale School Board received an update on bond-related projects at their regular meeting Tuesday night. Board members were told the high school project is on-schedule and on-budget, and the Athletic Wing should be ready for students by September.
3. Work on the FHS campus has continued to progress during the past week. Some of the highlights are outlined below:

### Grandstands

- Work on the Grandstand continues and should wrap up over the next couple of weeks.

### Athletic Wing

- The locker and athletic rooms are now moving on to the final finished products. Paint, tile and ceiling grid are all underway in different areas. Cabinets in this area will get started over the next couple of weeks.
- Lockers will arrive to be installed on July 11.
- Work on the flooring system in the PE lab should start over the next week or so.
- Wood flooring in the gym is now completely installed. Sanding will be the next step, and then finally onto striping and final finish. It will be very exciting when the new floor is finished.
- Work on the final masonry block that wraps the wing has started and is scheduled to continue for the next couple of weeks. It won't be long until the block is complete and receiving its final cleaning and sealing.
- Toilet and sink installation has started in the main locker rooms.
- The Athletic Wing will be the first part of the new high school campus to open this fall.

### Academic Wing & Commons

- Ceiling grid installation is ongoing on the east end of the second floor. Once the ceiling grid goes in, the air diffusers, lights, and fire sprinkler heads can be installed. After that step, the ceiling crew will come back to install all of the ceiling tile.

- Cabinet installation at the east end of the first floor is nearing completion.
- Siding work has made good progress and is close to wrapping up.
- Window sunshade installation is substantially complete. They will help control the temperature within the building during the warm weather typical of the fall and spring.
- Installation of the storefront systems (the large windows that close in the stairwells and eventually the commons area) are moving along nicely. We anticipate this work to be close to complete in early July.
- Bathroom tile installation on the first floor is complete. The west end of the second floor is also finished, and crews are now working on the tile at the east end of the second floor.
- Interior door installation has now started on the first floor.

#### CTE Village

- The foundation walls for the agriculture science buildings are complete and crews are working to wrap up the foundation of the greenhouse. We anticipate making our first concrete slab pour around July 25.

4. At the end of this week's update, you will find several photos of the Ferndale High School site with captions. You can also find more photos on the district website at the following link: [Bond 2019 - Ferndale School District \(ferndalesd.org\)](http://ferndalesd.org)

If you have questions or comments about any of the content of this update, please feel free to reach out to me or one of my colleagues.

Kristi



**Masonry Block making good progress on the north side of the gym**



**Toilet installation in the main locker rooms**



**Final connections being made to the buildings' primary water lines**



**Door installation on the Academic Wing's first floor**

