

The Construction Project Tracking Report reflects the current status of active construction projects; no projected data is contained within the report. The report is updated following each School Board meeting then published publicly on the Facilities Design and Construction website.

Facility	Project Name	Project No.	Project Established [Board Date]	Project Manager	Architect / Engineer	Phase III Docs [Board Date]	Bid/ Proposal [Date]	Contractor (CM)	Agreement [Date]	NTP [Date]	Substantial Comp. [Date]	Change Orders [Board Date]	CFI [Date]	Other Project Info.
Atlantic High	Campus Wide Reroof	194716	9/11/2018	Franco	Gale Associates \ South \, Inc.	11/12/2019	3/17/2021	Atlantic Roofing II	4/13/2021	8/25/2021	8/19/2022	1. 9/28/2021 (D) 2. 1/25/2022 (A)		
Atlantic High	Upgrade HVAC, Ceiling and Lighting Bldgs. 9 and 10	2247842	9/14/2021	Bott	Sabiston Engineering Group, Inc.	12/14/2021	N/A	Clancy & Theys Constuction Co. (CM)	6/22/2021					CM Continuing Services Agreement - Exhibit A (GMP): date 3/08/2022
Atlantic High	Upgrade Fire Alarm and Intercom	194718	9/11/2018	Simons	Matern Professional Engineering, Inc.	9/10/2019	12/8/2020	Giles Electric Company	1/26/2021	6/15/2021	6/15/2022			
Atlantic High	Replace Generator Bldg. 1	2247843	9/14/2021	Bott	BRPH Architects Engineers, Inc.	1/11/2022	2/16/2022	Chinchor Electric Inc.	3/8/2022	6/7/2022	12/4/2022			
Atlantic High	Replace Gym Bleachers	2247868	9/14/2021	Mixon	Hall & Ogle Architects, Inc.	11/9/2021	2/10/2022	Paul Culver Construction, Inc.	4/12/2022					Contract Pending Execution and NTP
Brewster Center	1st Floor Wood Framing Repairs	2220720-950.0	11/15/2021	Laver	N/A	N/A	NA	Bean Construction, Inc.	N/A	N/A	N/A	N/A	N/A	Purchase Order Project
Campbell Middle	Media Center HVAC	2247885	01/11/2022	Semon										Emergency Project
Chisholm Elementary	Replacement School	174540	9/13/2016	Moore	Rhodes & Brito Achitects, Inc.	Exhibit B: 2/13/2019	N/A	H. J. High Construction Company (CM)	6/27/2017	Exhibit B: 5/25/2018	Exhibit B: 7/2/2020 (bldgs 400/500/ parking) 8/29/2019 8/4/2020	Exhibit B: 1: 8/29/2018 (D) 2: 12/11/2018 (D) 3:12/11/2018 (D) 4: 1/29/2019 (D) 5: 1/29/2019 (A) 6: 1/29/2019 (A) 7: 4/30/2019 (D) 8: 6/11/2019 (A) 9: 8/25/2020 (A) 10: 1/12/2021 (A)	Exhibit B:	CM Services - Exhibit B (GMP): date 5/22/2018.
Coronado Beach Elementary	Replace Intermediate Playground	2247873	9/14/2021	Mixon	N/A	N/A	N/A	GameTime	N/A			N/A		
Coronado Beach Elementary	Pavilion	2247870	9/14/2021	Mixon	BRPH Architects Engineers, Inc.	12/14/2021	2/16/2022	Bean Construction, Inc.	3/8/2022					Contract Pending Execution and NTP
Coronado Beach Elementary	Moisture Remediation Bldg. 7	22070-606.1	4/7/2022	Mixon	N/A	N/A	N/A	Bean Construction, Inc.	N/A	N/A	N/A	N/A	N/A	Purchase Order Project
Creekside Middle	Fire Alarm Replacement	2147781	9/8/2020	Simons	SGM Engineering, Inc.	1/11/2022	1/11/2022	Carter Electric Co.	2/8/2022					Contract Pending Execution and NTP
Creekside Middle	Upgrade HVAC Bldgs. 6, 8 and New Generator	2147782	9/8/2020	Larkin McCarty	Sabiston Engineering Group, Inc.	2/9/2021	N/A	Charles Perry Partners (CM)	6/25/2019	6/9/2021	8/6/2021	1: 6/22/2021 (D) 2. 8/24/2021 (D) 3. 3/08/2022 (A)		CM Continuing Services Agreement - Exhibit C (GMP): date 4/27/2021

Note:
Changes from previous report in **red text**.

**Volusia County Schools
Construction Project Tracking Report**

April 27, 2022

The Construction Project Tracking Report reflects the current status of active construction projects; no projected data is contained within the report. The report is updated following each School Board meeting then published publicly on the Facilities Design and Construction website.

Facility	Project Name	Project No.	Project Established [Board Date]	Project Manager	Architect / Engineer	Phase III Docs [Board Date]	Bid/ Proposal [Date]	Contractor (CM)	Agreement [Date]	NTP [Date]	Substantial Comp. [Date]	Change Orders [Board Date]	CFI [Date]	Other Project Info.
Creekside Middle	Upgrade HVAC Bldg. 4	2247844	9/14/2021	Larkin	Sabiston Engineering Group, Inc.	12/14/2021	N/A	Charles Perry Partners (CM)	6/22/2021					CM Continuing Services Agreement - Exhibit A (GMP): date 4/12/2022
Creekside Middle	Gutter Replacement	2147780	9/8/2020	Franco	A/R/C Associates, Inc.	4/27/2021	6/16/2021	Collis Roofing, Inc.	7/27/2021					Contract Pending Execution and NTP
Cypress Creek Elementary	Playground Shade Structure	2247879	9/21/2021	Mixon	N/A	N/A	N/A	GameTime	N/A			N/A		School Funded
DeBary Elementary	New Parent Loop and Donald Smith Blvd. Turn Lanes	2147784	9/8/2020	Brinson	CPH, Inc.	8/24/2021	N/A	H. J. High Construction Company (CM)	6/22/2021	2/10/2022	5/10/2022	1. 4/26/2022 (D)		CM Continuing Services Agreement - Exhibit A (GMP): date 11/09/2021
DeLand Administrative Complex	Upgrade Data Center Backup Power	2047707	9/24/2019	Bott										FY20 Capital Project - as Approved by Board
DeLand High	Campus Wide Signage Upgrades	2147785	9/8/2020	Bott	BRPH Architects Engineers, Inc.	12/8/2020	N/A	Bean Construction (CM)	6/25/2019	6/7/2021	8/16/2021 8/6/2021	1. 4/26/2022 (D)		CM Continuing Services Agreement - Exhibit C (GMP): date 3/30/2021
DeLand Middle	Campus Wide VAV Insulation	2247846	9/14/2021	Martino	OCI Associates, Inc.									
Deltona High	Replace Gym Bleachers	2147818	9/8/2020	Mixon	Hall & Ogle Architects, Inc.	1/12/2021	3/17/2021	Bean Construction	4/13/2021	7/6/2021	9/03/2021 9/5/2021	1. 10/12/2021 (A)	1/6/2022	
Deltona High	Intercom Replacement	2147787	9/8/2020	Simons	SGM Engineering, Inc.	2/9/2021	9/8/2021	Carter Electric Co.	9/28/2021	1/10/2022	10/7/2022			Contract Pending Execution and NTP
Deltona High	Structural Crack at Bldg. 5	2120720-756.1	4/26/2021	Laver	fci Structural Engineers, Inc.	N/A	N/A		N/A	N/A	N/A	N/A	NA	Purchase Order Project
Deltona High	Parking Lot Tree Removal and Lighting Upgrade	2247847	9/14/2021	Bott	SGM Engineering, Inc.	12/14/2021	1/27/2022							Bid Cancelled (Ref: Addendum No. 1, dated 1/19/2022)
Deltona High	Structural Crack at Bldg. 10	220720-756.1	10/14/2021	Laver	Universal Engineering Sciences, LLC	N/A	N/A		N/A	N/A	N/A	N/A	N/A	Purchase Order Project
Deltona High	Building Cracks	2247884	01/11/2022	Laver										Emergency Project
Deltona Lakes Elementary	Pavilion	2147813	9/8/2020	Farrar	BRPH Architects Engineers, Inc.	11/10/2020	1/6/2021	A.G. Pifer Construction	1/26/2021	8/10/2021	12/22/2021 11/8/2021	1. 10/12/2021 (A) 2. 2/22/2022 (NC)	2/18/2022	
Deltona Lakes Elementary	Upgrade HVAC, Ceiling and Lighting Bldgs. 1 and 2	2247848	9/14/2021	Larkin	Sabiston Engineering Group, Inc.	12/14/2021	N/A	OHLA Building, Inc. (CM)	6/22/2021					CM Continuing Services Agreement - Exhibit A (GMP): date 3/08/2022

The Construction Project Tracking Report reflects the current status of active construction projects; no projected data is contained within the report. The report is updated following each School Board meeting then published publicly on the Facilities Design and Construction website.

Facility	Project Name	Project No.	Project Established [Board Date]	Project Manager	Architect / Engineer	Phase III Docs [Board Date]	Bid/ Proposal [Date]	Contractor (CM)	Agreement [Date]	NTP [Date]	Substantial Comp. [Date]	Change Orders [Board Date]	CFI [Date]	Other Project Info.
Deltona Middle	Master Plan	184620	9/26/2017	Laver	C.T. Hsu & Associates, P.A.	Exhibit A: 11/12/2019	N/A	CORE Construction (CM)	6/26/2018	Exhibit A: 4/20/2020	Exhibit A: 2/21/2022	Exhibit A: 1: 6/23/2020 (D) 2: 8/4/2020 (D) 3: 8/25/2020 (D) 4: 8/25/2020 (D) 5: 9/22/2020 (D) 6: 10/27/2020 (D) 7: 12/8/2020 (A) 8: 1/26/2021 (D) 9: 3/9/2021 (D) 10: 3/9/2021 (A) 11: 5/25/2021 (D) 12: 6/7/2021 (D) 13. 11/09/2021 (A) 14. 4/26/2022 (A)	Exhibit A:	CM Services - Exhibit A (GMP): date 3/27/2020
Forest Lake Elementary	Replace OAU and Ductwork	2247851	9/14/2021	Semon Larkin	BRPH Architects Engineers, Inc.									
Friendship Elementary	Pavilion	2147814	9/8/2020	Farrar	BRPH Architects Engineers, Inc.	11/10/2020	1/6/2021	A.G. Pifer Construction	1/26/2021	8/2/2021	12/09/2021 10/31/2021	1. 10/12/2021 (A) 2. 2/22/2022 (NC)	2/18/2022	
Galaxy Middle	Upgrade Door Hardware	2247852	9/14/2021	Laver	Hall & Ogle Architects, Inc.	1/25/2022	3/23/2022	Paul Culver Construction, Inc.	4/12/2022					Contract Pending Execution and NTP
Hinson, David C. Sr. Middle	Upgrade HVAC and Lighting Bldg. 9	2246260	9/14/2021	Larkin	TriStar Engineering Group, Inc.	12/14/2021	N/A	Williams Company Building Division, Inc. (CM)	6/22/2021					CM Continuing Services Agreement - Exhibit A (GMP): date 4/12/2022
Hinson, David C. Sr. Middle	Replace Gutters and Downspouts	2247853	9/14/2021	Franco	Gale Associates \ South \, Inc.									
Indian River Elementary	Door Replacement Bldgs. 1 and 4	2247854	9/14/2021	Laver	Group 942 Architecture, P.A.	11/9/2021	N/A	James B. Pirtle Construction Company, Inc. (CM)	6/22/2021	6/6/2022	8/5/2022			CM Continuing Services Agreement - Exhibit A (GMP): 2/22/2022
Longstreet, R.J. Elementary	Reroof Bldgs. 3-7 and 11	194727	9/11/2018	Franco	A/R/C Associates, Inc.	11/12/2019	9/9/2020	R & R Industries, Inc.	10/13/2020	12/24/2020	2/6/2021 -- 1/28/2021	1. 4/27/2021 (A)	1/25/2022	
Mainland High	Athletic Field Lighting	184685	9/26/2017	Bott	Matern Professional Engineering, Inc.	1/26/2021	4/6/2021	Chinchor Electric Inc.	4/27/2021	5/25/2021	9/02/2021 8/23/2021	1. 1/25/2022 (D)		
Mainland High	Renovate Track	2147819	9/8/2020	Farrar	Gale Associates \ South \, Inc.	4/13/2021	6/2/2021	Nidy Sports Const. Company	6/22/2021	8/19/2021	01/18/2022 12/17/2021	1. 3/08/2022 (NC)	3/24/2022	Contract Pending Execution and NTP
Mainland High	LED Lighting Upgrade Campus Wide	194729	9/11/2018	Bott	Matern Professional Engineering, Inc.	12/10/2019								

The Construction Project Tracking Report reflects the current status of active construction projects; no projected data is contained within the report. The report is updated following each School Board meeting then published publicly on the Facilities Design and Construction website.

Facility	Project Name	Project No.	Project Established [Board Date]	Project Manager	Architect / Engineer	Phase III Docs [Board Date]	Bid/ Proposal [Date]	Contractor (CM)	Agreement [Date]	NTP [Date]	Substantial Comp. [Date]	Change Orders [Board Date]	CFI [Date]	Other Project Info.
Mainland High	Upgrade Chiller Plant	2247855	9/14/2021	Semon Mixon										FY22 Capital Project - As Approved by Board
Marks, George W. Elementary	Roof Replacement Bldg. 3	2147825	10/27/2020	Franco	Gale Associates \ South \, Inc.	N/A	N/A	R & R Industries, Inc.	N/A	N/A	N/A	N/A	N/A	Emergency declared 10/27/2020 Board Agenda
McInnis, Louise S. Elementary	Media Center Retrofit	2147792	9/8/2020	Sowell	Schenkel & Shultz, Inc.	3/9/2021	N/A	Bean Construction (CM)	6/25/2019	6/7/2021	8/6/2021			CM Continuing Services Agreement - Exhibit D (GMP): date 5/11/2021
McInnis, Louise S. Elementary	Replace Fire Alarm	2047723	9/24/2019	Simons										FY20 Capital Project - as Approved by Board
McInnis, Louise S. Elementary	Potable Water and Sanitary Sewer	2147791	9/8/2020	Brinson										FY21 Capital Project - as approved by Board
New Smyrna Beach High	Renovate Track	2147820	9/8/2020	Farrar	Gale Associates \ South \, Inc.	4/13/2021	6/2/2021	Nidy Sports Const. Company	6/22/2021	8/23/2021	01/18/2022 12/21/2021	1. 11/09/2021 (D) 2. 3/08/2022 (NC)	3/24/2022	
New Smyrna Beach Middle	HVAC, Ceiling, Lighting and Flooring Campus Wide	2047701	9/24/2019	Bott McCarthy	OCI Associates	11/10/2020	N/A	WELBRO Bldg. Corp. (CM)	6/23/2020	Exhibit A: 2/15/2021	Exhibit A: 8/5/2022	Exhibit A: 1. 4/13/2021 (D) 2. 4/13/2021 (D) 3. 4/27/2021 (D) 4. 5/25/2021 (D) 5. 6/22/2021 (D) 6. 7/27/2021 (A) 7. 12/14/2021 (A) 8. 02/22/2022 (D) 9. 4/26/2022 (D)	Exhibit A:	CM Services - Exhibit A (GMP): date 2/9/2021
New Smyrna Beach Middle	New Parent Loop and Parking	2247856	9/14/2021	Bott	CPH, Inc.	1/11/2022	3/2/2022	GPS Civil Construction, Inc.	4/12/2022					Contract Pending Execution and NTP
Orange City Elementary	Replace Fire Alarm	174560	9/13/2016	Simons	TLC Engineering Solutions, Inc.	7/28/2020	12/8/2020	Giles Electric Company	1/26/2021	5/17/2021	1/22/2022			
Orange City Elementary	Renovations and Addition	2247841	9/14/2021	Martino	Schenkel & Shultz, Inc.									Architectural contract negotiations pending
Ormond Beach Elementary	Reroof Bldg. 4	2047724	9/24/2019	Franco	Terracon Consultants, Inc.	10/12/2021		Atlantic Roofing II of Vero Beach		3/14/2022	4/12/2022	1. 4/12/2022 (A)		
Ormond Beach Elementary	Art Room Flooring, Ceiling and Lighting	2147794	9/8/2020	Sowell	Hall & Ogle Architects, Inc.	12/14/2021	2/24/2022	Paul Culver Construction, Inc.	4/12/2022					Contract Pending Execution and NTP
Ormond Beach Elementary	Coat Roof East Side Bldg.1	2247857	9/14/2021	Franco	Terracon Consultants, Inc.	4/12/2022								

The Construction Project Tracking Report reflects the current status of active construction projects; no projected data is contained within the report. The report is updated following each School Board meeting then published publicly on the Facilities Design and Construction website.

Facility	Project Name	Project No.	Project Established [Board Date]	Project Manager	Architect / Engineer	Phase III Docs [Board Date]	Bid/ Proposal [Date]	Contractor (CM)	Agreement [Date]	NTP [Date]	Substantial Comp. [Date]	Change Orders [Board Date]	CFI [Date]	Other Project Info.
Ortona and Osceola Elementary	Master Plan	2047702	9/24/2019	Sowell	BRPH Architects Engineers, Inc.	4/27/2021	N/A	Ajax Building Co. (CM)	4/13/2021	8/9/2021	3/11/2022	Exhibit A: 1. 10/26/2021 (D) 2. 2/22/2022 (NC)	Exhibit A:	CM Services - Exhibit A (GMP): date 7/27/2021
Ortona and Osceola Elementary	Master Plan	2047702	9/24/2019	Sowell	BRPH Architects Engineers, Inc.	6/7/2021	N/A	Ajax Building Co. (CM)	4/13/2021	10/4/2021	11/7/2022	1. 02/08/2022 (NC) 2. 02/08/2022 (D) 3. 02/08/2022 (D) 4. 02/08/2022 (D) 5. 3/08/2022 (D)	Exhibit B:	CM Services - Exhibit B (GMP): date 9/28/2021
Osceola Elementary	Replace Fire Alarm	2047727	9/24/2019	Simons										Project on hold.
Palm Terrace Elementary	Replace Main Electrical Switchgear	2147795	9/8/2020	Bott	OCI Associates	1/26/2021	4/6/2021	R & B Electrical LLC	4/27/2021	5/28/2021	12/29/2021 8/1/2021	1. 7/27/2021 (NC) 2. 3/08/2022 (NC)	4/7/2022	
Palm Terrace Elementary	Replace Roof	2047728	9/24/2019	Franco	A/R/C Associates, Inc.									
Palm Terrace Elementary	Replace Fire Alarm	2247858	9/14/2021	Simons	SGM Engineering, Inc.	4/12/2022								
Pathways Elementary	New Marquee	2047774	2/11/2020	Mixon	Hall & Ogle Architects, Inc.	1/12/2021	3/4/2021	Bean Construction	3/4/2021	5/10/2021	7/21/2021 7/10/2021	1. 9/28/2021 (NC)		Partially school funded.
Pine Ridge High	Upgrade HVAC, Ceiling and Lighting Bldg. 3	2247859	9/14/2021	Larkin	Sabiston Engineering Group, Inc.	12/14/2021	N/A	Gilbane Building Company (CM)	6/22/2021					CM Continuing Services Agreement - Exhibit A (GMP): date 3/08/2022
Pine Ridge High	Replace Gym Bleachers	2247869	9/14/2021	Mixon	Hall & Ogle Architects, Inc.	11/9/2021	2/10/2022	Paul Culver Construction, Inc.	4/12/2022					Contract Pending Execution and NTP
Pine Trail Elementary	Replace Gutters and Downspouts	2247860	9/14/2021	Franco	A/R/C Associates, Inc.	11/9/2021	1/20/2022	Atlas Apex Roofing, LLC	2/8/2022					Contract Pending Execution and NTP
Port Orange Elementary	Repair and Coat Roof Bldgs. 1 and 2	2147798	9/8/2020	Franco	A/R/C Associates, Inc.	6/7/2021	8/3/2021	Advanced Roofing, Inc.	8/24/2021	10/18/2021	12/06/2021 12/16/2021	1. 2/22/2022 (A)	2/18/2022	
Port Orange Elementary	Pavilion	2247871	9/14/2021	Farrar	BRPH Architects Engineers, Inc.	12/14/2021	2/16/2022	Bean Construction, Inc.	3/8/2022					Contract Pending Execution and NTP
Pride Elementary	Replace Shelter Generators	2247861	9/14/2021	Bott	Matern Professional Engineering, Inc.	12/14/2021	1/27/2022	Carter Electric Co.	2/22/2022	6/8/2022	6/8/2023			
Read-Pattillo Elementary	Pavilion	2247872	9/14/2021	Farrar	BRPH Architects Engineers, Inc.	12/14/2021	2/16/2022	Bean Construction, Inc.	3/8/2022					Contract Pending Execution and NTP
Riverview Learning Center	Upgrade Fire Alarm and Intercom	2147799	9/8/2020	Simons	Matern Professional Engineering, Inc.	12/14/2021								
Riverview Learning Center	Replace HVAC Controls	2147800	9/8/2020	Martino										FY21 Capital Project - as approved by Board

The Construction Project Tracking Report reflects the current status of active construction projects; no projected data is contained within the report. The report is updated following each School Board meeting then published publicly on the Facilities Design and Construction website.

Facility	Project Name	Project No.	Project Established [Board Date]	Project Manager	Architect / Engineer	Phase III Docs [Board Date]	Bid/ Proposal [Date]	Contractor (CM)	Agreement [Date]	NTP [Date]	Substantial Comp. [Date]	Change Orders [Board Date]	CFI [Date]	Other Project Info.
Seabreeze High	Upgrade HVAC Bldgs. 8 and 9	2247863	9/14/2021	Larkin	Sabiston Engineering Group, Inc.	12/14/2021	N/A	H. J. High Construction Company (CM)	6/22/2021					CM Continuing Services Agreement Exhibit B (GMP): date 4/12/2022
Seabreeze High	Intercom Replacement	2247862	9/14/2021	Simons	SGM Engineering, Inc.	4/12/2022								
Seabreeze High	Reroof Media Center	194737	9/11/2018	Franco	Terracon Consultants, Inc.									
Silver Sands Middle	Security and Administration Relocation	2047731	9/24/2019	Martino	Hall & Ogle Architects, Inc.	2/25/2020	N/A	WELBRO Bldg. Corp. (CM)	6/25/2019	6/9/2021	9/20/2021 ~~8/6/2021~~	1: 5/11/2021 (D) 2: 6/22/2021 (D) 3: 7/27/2021 (D) 4: 12/13/2021 (D)		CM Continuing Services Agreement Exhibit B (GMP): date 3/30/2021
Silver Sands Middle	Crack Monitoring Bldg. B6-611	2220720-736.1	10/28/2021	Martino	ECS Florida, LLC	N/A	N/A		N/A	N/A	N/A	N/A	N/A	Purchase Order Project
Small, Turie T. Elementary	Replace Main Electrical Switchgear Bldg. 7	2147804	9/8/2020	Bott	SGM Engineering, Inc.	1/26/2021	3/17/2021	Carter Electric Co.	4/13/2021	5/19/2021	12/07/2021 ~~11/17/2021~~	1. 7/27/2021 (NC)	2/3/2022	
Small, Turie T. Elementary	Master Plan	2147822	9/8/2020	Farrar	Little Diversified Architectural Consulting, Inc.		N/A	Gilbane Building Company (CM)	12/14/2021					CM Services - Exhibit A (GMP): date TBD
South Daytona Elementary	Pavilion	2147815	9/8/2020	Farrar	BRPH Architects Engineers, Inc.	11/10/2020	1/6/2021	A.G. Pifer Construction	1/26/2021	7/6/2021	10/08/2021 ~~10/4/2021~~	1. 10/12/2021 (A) 2. 11/09/2021 (NC)	1/18/2022	
Spirit Elementary	Replace Intermediate Playground	2247874	9/14/2021	Mixon	N/A	N/A	N/A	GameTime	N/A			N/A		
Spruce Creek Elementary	Replace Main Electrical Switchgear	2147801	9/8/2020	Bott	SGM Engineering, Inc.	1/26/2021	3/17/2021	Carter Electric Co.	4/13/2021	5/19/2021	12/22/2021 ~~11/17/2021~~	1. 7/27/2021 (NC)	2/3/2022	
Spruce Creek High	Classroom Addition and Auditorium Remodeling	2247876	9/14/2021	Laver										FY22 Capital Project - As Approved by Board
Starke, Edith I. Elementary	Replace Intermediate Playground	2247875	9/14/2021	Mixon	N/A	N/A	N/A	GameTime	N/A			N/A		
Starke, Edith I. Elementary	Reroof Media Center	194740	9/11/2018	Franco	Gale Associates \ South \, Inc.	1/27/2020	12/8/2020	R & R Industries	12/8/2020	3/12/2021	8/4/2021 ~~6/9/2021~~	1. 4/12/2022 (A)	4/5/2022	
Starke, Edith I. Elementary	Renovations and Additions	2247840	9/14/2021	Farrar	Song & Associates, Inc.									Architectural contract negotiations pending
Sugar Mill Elementary	Pavilion	2147816	9/8/2020	Farrar	BRPH Architects Engineers, Inc.	11/10/2020	1/6/2021	A.G. Pifer Construction	1/26/2021	7/27/2021	11/10/2021 ~~10/5/2021~~	1. 10/12/2021 (A) 2. 12/10/2021 (NC)	1/18/2022	
Sugar Mill Elementary	Replace Gutters and Downspouts	2147802	9/8/2020	Franco	A/R/C Associates, Inc.	5/11/2021	6/16/2021	Collis Roofing, Inc.	7/27/2021					Contract Pending Execution and NTP

Note:
Changes from previous report in **red text**.

**Volusia County Schools
Construction Project Tracking Report**

April 27, 2022

The Construction Project Tracking Report reflects the current status of active construction projects; no projected data is contained within the report. The report is updated following each School Board meeting then published publicly on the Facilities Design and Construction website.

Facility	Project Name	Project No.	Project Established [Board Date]	Project Manager	Architect / Engineer	Phase III Docs [Board Date]	Bid/ Proposal [Date]	Contractor (CM)	Agreement [Date]	NTP [Date]	Substantial Comp. [Date]	Change Orders [Board Date]	CFI [Date]	Other Project Info.
Sunrise Elementary	Campus Wide Reroof	184632	9/26/2017	Franco	Gale Associates \ South \, Inc.	10/29/2019	11/17/2020	Advanced Roofing, Inc.	1/12/2021	6/28/2021	11/19/2021	1: 9/14/2021 (D)		
Sunrise Elementary	Drainage Between Buildings	2247865	9/14/2021	Mixon	BRPH Architects Engineers, Inc.	1/11/2022	N/A	Bean Construction (CM)	6/22/2021					CM Continuing Services Agreement - Exhibit A (GMP): date 4/12/2022
Sweetwater Elementary	Replace Fire Alarm	2047737	9/24/2019	Simons	Matern Professional Engineering, Inc.	7/28/2020	3/4/2021	Carter Electric Co.	5/11/2021	6/14/2021	1/18/2022 3/11/2022			
Timbercrest Elementary	Replace Fresh Air Unit Bldg. 7	2147806	9/8/2020	Martino	BRPH Architects Engineers, Inc.	2/23/2021	4/22/2021	General Mechanical	5/25/2021	8/8/2021	10/1/2021	1. 12/10/2021 (D)		
Timbercrest Elementary	Upgrade Chiller Plant	2047740	9/24/2019	Martino	Sabiston Engineering Group, Inc.	3/11/2020	10/6/2020	General Mechanical	10/27/2020	11/30/2020	03/31/2021 2/28/2021	1. 10/12/2021 (A)	2/16/2022	
Timbercrest Elementary	Replace Loop Boiler	2247866	9/14/2021	Martino										FY22 Capital Project - As Approved by Board
Tomoka Elementary	Master Plan	2247839	9/14/2021	Sowell	BRPH Architects Engineers, Inc.									Architect contract Board approved 2/22/2022
Tomoka Elementary	Upgrade Intercom	2147807	9/8/2020	Simons										FY21 Capital Project - as approved by Board
Transportation - New Smyrna Beach	Refurbish Fuel Island	2147793	9/8/2020	Farrar	Cape Design Engineering Co.	2/23/2021	12/07/2021 10/20/2021	Bean Construction	1/11/2022					Contract Pending Execution and NTP
University High	Upgrade Chiller Plant	2247880	9/14/2021	Martino	Sabiston Engineering Group, Inc.	12/14/2021	N/A	Canaveral Construction Co., Inc.	12/6/2021	1/27/2022	8/11/2022			Emergency declared by Board 9/14/2021
University High	Renovate Cupola	2247867	9/14/2021	Mixon	Hall & Ogle Architects, Inc.	11/9/2021	N/A	Canaveral Construction Co., Inc. (CM)	6/22/2021	6/6/2022	8/5/2022			CM Continuing Services Agreement - Exhibit A (GMP): 02/08/2022
University High	Intercom Replacement	2147808	9/8/2020	Simons	SGM Engineering, Inc.	2/9/2021	9/8/2021	Carter Electric Co.	9/28/2021	1/10/2022	10/7/2022			
University High	Tennis Court Repair	2220720-759.1	11/29/2021	Farrar	N/A	N/A	N/A	Nidy Sports Const. Company	N/A	N/A	N/A	N/A	N/A	Purchase Order Project
Woodward Avenue Elementary	Renovations and Addition	2147823	9/8/2020	Martino	Hall & Ogle Architects, Inc.	11/9/2021	N/A	WELBRO Building Corp. (CM)	8/10/2021	2/28/2022	8/1/2023	1. 4/12/2022 (D) 2. 4/26/2022 (D)		CM Services Agreement - Exhibit A (GMP): 2/22/2022