

Note:
Changes from previous report in red text.

Volusia County Schools
Construction Project Tracking Report

March 30, 2020

The Construction Project Tracking Report reflects the current status of active construction projects; no projected data is contained within the report. The report is updated following each School Board meeting then published publicly on the Facilities Design and Construction website.

| School / Facility | Project Name | Project No. | Project Established [Board Date] | Project Manager | Architect / Engineer | Phase III Docs [Board Date] | Bid / Proposal [Date] | Contractor (CM) | Agreement [Date] | NTP [Date] | Substantial Comp. [Date] | Change Orders | CFI [Date] | Other Project Info. |
|-------------------------------|---|-------------|----------------------------------|-----------------|----------------------------------|-----------------------------|-----------------------|-------------------------|------------------|----------------------|----------------------------------|--|------------|--|
| Atlantic High | Upgrade Switchgear | 2047703 | 9/24/2019 | Bott | Cape Design Eng. | 10/29/2019 | 12/18/2019 | Giles Electric Company | 1/27/2020 | | | | | Bid Approved |
| Atlantic High | Athletic Field Lighting | 184683 | 9/26/2017 | Bott | Matern Professional Eng. | 4/10/2018 | 3/28/2019 | Giles Electric Company | 4/9/2019 | 6/17/2019 | 8/20/2019 | 1: 8/28/2019 (D) 2: 11/12/2019 (A) | 3/2/2020 | |
| Atlantic High | Pump Feeder | 20720-757.5 | 2/18/2020 | Bott | N/A | N/A | N/A | Carter Electric | N/A | N/A | N/A | N/A | N/A | Purchase Order |
| Atlantic High | Upgrade HVAC and Lighting Bldg. 6 | 2047704 | 9/24/2019 | McCarty | Sabiston Eng. | 2/11/2020 | N/A | WELBRO (CM) | 6/25/2019 | | | | | Annual CM Services - Exhibit A (GMP): date TBD |
| Atlantic High | Campus Wide Reroof | 194716 | 9/11/2018 | Franco | Gale Associates | 11/12/2019 | | | | | | | | |
| Atlantic High | Upgrade Fire Alarm and Intercom | 194718 | 9/11/2018 | Simons Bett | Matern Professional Eng. | 9/10/2019 | | | | | | | | |
| Atlantic High | Replace Track | 2047750 | 9/24/2019 | Farrar | Gale Associates | 3/27/2020 | | | | | | | | |
| Blue Lake Elementary | Stormwater Drainage Upgrade | 2047705 | 9/24/2019 | Mixon | BRPH Architects - Engineers Inc. | 2/11/2020 | N/A | Bean Construction (CM) | 6/25/2019 | | | | | Annual CM Services - Exhibit A (GMP): date TBD |
| Bonner Elementary | Replace Intercom Headend Equipment | 2047761 | 12/10/2019 | Simons | N/A | N/A | N/A | Signature Systems of FL | N/A | N/A | N/A | N/A | N/A | School Board declared emergency |
| Brewster Center | Replace South Low Roof | 194719 | 9/11/2018 | Franco | A/R/C Associates | | | | | | | | | |
| Campbell Middle | Campus Wide HVAC | 2047706 | 9/24/2019 | McCarty | OCI Associates | 1/27/2020 | 3/4/2020 | | | | | | | Bid rejected; over budget |
| Chisholm Elementary | Replacement School | 174540 | 9/13/2016 | Hergert | Rhodes + Brito Architects | Exhibit B: 2/13/2019 | N/A | HJ High (CM) | 6/27/2017 | Exhibit B: 5/25/2018 | Exhibit B: 8/29/2019 8/4/2020 | 1: 8/29/2018 (D) 2: 12/11/2018 (D) 3: 12/11/2018 (D) 4: 1/29/2019 (D) 5: 1/29/2019 (A) 6: 1/29/2019 (A) 7: 4/30/2019 (D) 8: 6/11/2019 (A) | Exhibit B: | CM Services - Exhibit B (GMP): date 5/22/2018. |
| DeBary Elementary | Upgrade Cooling Tower, Piping and Heat Pump | 2047708 | 9/24/2019 | Larkin | BRPH Architects - Engineers Inc. | 1/27/2020 | N/A | CORE Construction (CM) | 6/25/2019 | | | | | Annual CM Services - Exhibit A (GMP): date TBD |
| DeLand Administrative Complex | Upgrade Data Center Backup Power | 2047707 | 9/24/2019 | Bott | | | | | | | | | | FY20 Capital Project - as Approved by Board |
| DeLand High | Reroof Media Center | 174544 | 9/13/2016 | Franco | A/R/C Associates | 2/13/2018 | 4/19/2018 | Atlas Apex Roofing | 5/8/2018 | 7/16/2018 | 4/17/2019 8/29/2018 | | | |

Change Orders
Add:(A)
Deduct:(D)
No Cost:(NC)

CM: Const. Management
GMP:Guaranteed Maximum Price
SFCP:School Funded Const. Project
SWC:School Way Café

Note:
Changes from previous report in red text.

Volusia County Schools
Construction Project Tracking Report

March 30, 2020

The Construction Project Tracking Report reflects the current status of active construction projects; no projected data is contained within the report. The report is updated following each School Board meeting then published publicly on the Facilities Design and Construction website.

| School / Facility | Project Name | Project No. | Project Established [Board Date] | Project Manager | Architect / Engineer | Phase III Docs [Board Date] | Bid / Proposal [Date] | Contractor (CM) | Agreement [Date] | NTP [Date] | Substantial Comp. [Date] | Change Orders | CFI [Date] | Other Project Info. |
|-----------------------------|--|-------------|----------------------------------|-----------------|----------------------------------|-----------------------------|-----------------------------------|------------------------|------------------|----------------------|--|--|------------|--|
| DeLand High | Upgrade Fire Alarm and Intercom | 194723 | 9/11/2018 | Bott | Matern Professional Eng. | | | | | | | | | |
| DeLand High | Reroof Bldg. 23 | 2047710 | 9/24/2019 | Franco | A/R/C Associates | | | | | | | | | |
| DeLand High | Upgrade HVAC Bldgs. 3, 4, 19 | 2047709 | 9/24/2019 | McCarty | Sabiston Eng. | 2/11/2020 | 3/25/2020 | | | | | | | Bid Pending Board Approval |
| DeLand Middle | Replace Fire Alarm and Intercom | 164495 | 9/6/2016 | Simons | S.G.M. Engineering | 4/10/2018 | 5/2/2018 | Giles Electric Company | 5/22/2018 | 6/12/2018 | 8/8/2019 | 1:8/28/2019 (A) | 3/5/2020 | |
| DeLand Middle | Campus Wide HVAC, Ceiling and Lighting | 184624 | 9/26/2017 | McCarty | OCI Associates, Inc. | 2/27/2018 | N/A | WELBRO (CM) | 1/23/2018 | Exhibit A: 4/30/2018 | Exhibit A: 7/6/2018 | 1: 8/29/2018 (NC) 2: 2/12/2019 (D) | Exhibit A: | CM Services - Exhibit A (GMP): date 4/24/2018. |
| DeLand Middle | Campus Wide HVAC, Ceiling and Lighting | 184624 | 9/26/2017 | McCarty | OCI Associates | 2/27/2018 | N/A | WELBRO (CM) | 1/23/2018 | Exhibit B: 6/1/2018 | Exhibit B: 8/9/2019 8/2/2018 | 1: 8/29/2018 (D) 2: 8/29/2018 (D) 3: 3/26/2019 (A) 4: 3/26/2019 (D) 5: 9/10/2019 (A) 6: 9/10/2019 (A) 7: 3/27/2020 (D) | Exhibit B: | CM Services - Exhibit B (GMP): date 5/08/2018. |
| Deltona High | Upgrade HVAC Control System | 194764 | 5/14/2019 | Larkin | N/A | N/A | N/A | Trane Inc. | N/A | N/A | N/A | N/A | N/A | School Board declared emergency |
| Deltona High | Replace Track | 2047751 | 9/24/2019 | Farrar | Gale Associates | 3/27/2020 | | | | | | | | |
| Deltona High | Bus Loop and Drainage Renovations | 2047714 | 9/24/2019 | Mixon | Parker Mynchenberg | 2/11/2020 | 3/4/2020 | | | | | | | Bid Pending Board Approval |
| Deltona Lakes Elementary | Upgrade Chiller Plant | 2047712 | 9/24/2019 | Larkin | Sabiston Eng. | 1/27/2020 | 3/10/2020 | | | | | | | Bid Pending Board Approval |
| Deltona Lakes Elementary | Covered Playground | 2047746 | 9/24/2019 | Mixon | N/A | N/A | N/A | GameTime | N/A | N/A | N/A | N/A | N/A | District Annual Contract |
| Deltona Middle | Master Plan | 184620 | 9/26/2017 | Laver | C.T. Hsu Associates | Exhibit A: 11/12/2019 | N/A | CORE Construction (CM) | 6/26/2018 | Exhibit A: | Exhibit A: | Exhibit A: | Exhibit A: | CM Services - Exhibit A (GMP): date 3/27/2020 |
| Edgewater Public Elementary | Repair and Coat Roof, Building 1 | 174548 | 9/13/2016 | Franco | Terracon Consultants | 5/28/2019 | 10/22/2019 | R&R Industries | 10/22/2019 | 12/23/2019 | 2/5/2020 | 1: 2/25/2020 (A) 2: 2/25/2020 (D) | | |
| Edgewater Public Elementary | Repair Slab | 20720-621.2 | 1/21/2020 | Farrar | N/A | N/A | N/A | Bean Construction Inc | N/A | N/A | N/A | N/A | N/A | Purchase Order |
| Enterprise Elementary | Replace Upper Cafeteria Roof | 164497 | 9/27/2016 | Franco | Gale Associates | 9/27/2016 | 6/20/2019 | Collis Roofing, Inc. | 7/22/2019 | 10/21/2019 | 12/23/2019 1/18/2020 | 1: 3/27/2020 (A) | | |
| Enterprise Elementary | Pavilion | 2047743 | 9/24/2019 | Farrar | BRPH Architects - Engineers Inc. | 1/14/2020 | 3/12/2020 2/11/2020 | | | | | | | Bid Pending Board Approval |

Change Orders
Add:(A)
Deduct:(D)
No Cost:(NC)

CM: Const. Management
GMP:Guaranteed Maximum Price
SFCP:School Funded Const. Project
SWC:School Way Café

Note:
Changes from previous report in red text.

**Volusia County Schools
Construction Project Tracking Report**

March 30, 2020

The Construction Project Tracking Report reflects the current status of active construction projects; no projected data is contained within the report. The report is updated following each School Board meeting then published publicly on the Facilities Design and Construction website.

| School / Facility | Project Name | Project No. | Project Established [Board Date] | Project Manager | Architect / Engineer | Phase III Docs [Board Date] | Bid / Proposal [Date] | Contractor (CM) | Agreement [Date] | NTP [Date] | Substantial Comp. [Date] | Change Orders | CFI [Date] | Other Project Info. |
|------------------------------|--|-------------|----------------------------------|-----------------|----------------------------------|-----------------------------|-----------------------|--|------------------|------------|--------------------------|---------------|------------|---|
| Facilities Services | Upgrade Chiller Plant | 2047715 | 9/24/2019 | McCarty | Sabiston Eng. | | | | | | | | | |
| Forest Lake Elementary | Replace Fire Alarm | 174549 | 9/13/2016 | Simons | Matern Professional Eng. | 3/26/2019 | 5/7/2019 | TECC, Inc | 5/28/2019 | 9/30/2019 | 1/21/2020 1/28/2020 | | | |
| Friendship Elementary | Replace Fire Alarm | 174552 | 9/13/2016 | Simons | Matern Professional Eng. | 2/12/2019 | 4/11/2019 | Giles Electric Company | 4/30/2019 | 10/7/2019 | 2/4/2020 | | | |
| Galaxy Middle | Replace Intercom | 2047716 | 9/24/2019 | Simons | S.G.M. Engineering | 2/25/2020 | | | | | | | | |
| Heritage Middle | Upgrade HVAC Bldg. 7 and Chiller | 2047718 | 9/24/2019 | Larkin | Sabiston Eng. | 1/27/2020 | N/A | Perry McCall Const. (CM) | 6/25/2019 | | | | | Annual CM Services - Exhibit A (GMP): date TBD |
| Heritage Middle | Upgrade Exterior Lighting | 2047719 | 9/24/2019 | Simons | Cape Design Eng. | 11/12/2019 | 1/21/2020 | Giles Electric Company | 2/11/2020 | | | | | Bid Approved |
| Holly Hill School | Replace Flooring Bldgs. 1 and 6-10 | 2047720 | 9/24/2019 | Sowell | TGF Architecture | 2/11/2020 | N/A | A. M. Weigel (CM) | 6/25/2019 | | | | | Annual CM Services - Exhibit A (GMP): date TBD |
| Indian River Elementary | Replace Exterior Doors Bldgs. 2, 3, 5 and 6 | 2047755 | 9/10/2019 | Mixon | Group 942 Architecture | 1/14/2020 | N/A | Wharton-Smith (CM) | 6/25/2019 | | | | | Project postponed. Annual CM Services - Exhibit A (GMP): date TBD |
| Indian River Elementary | Replace Chiller Bldg. 7 | 2047721 | 9/24/2019 | Larkin | Tristar Commissioning | 1/27/2020 | 2/18/2020 | Air Mechanical and Service Corporation | 3/10/2020 | | | | | Bid Approved |
| Indian River Elementary | Covered Playground | 2047748 | 9/24/2019 | Mixon | N/A | N/A | N/A | GameTime | N/A | N/A | N/A | N/A | N/A | District Annual Contract |
| Longstreet, R. J. Elementary | Covered Playground | 2047747 | 9/24/2019 | Mixon | N/A | N/A | N/A | GameTime | N/A | N/A | N/A | N/A | N/A | District Annual Contract |
| Longstreet, R.J. Elementary | Metal Reroof Bldgs. 3 - 8 | 194727 | 9/11/2018 | Franco | A/R/C Associates | 11/12/2019 | | | | | | | | |
| Longstreet, R.J. Elementary | Pavilion | 194766 | 5/28/2019 | Farrar | BRPH Architects - Engineers Inc. | 1/14/2020 | 3/05/2020 2/6/2020 | | | | | | | Bid Pending Board Approval |
| Mainland High | Parking Lot Safety, Security and Circulation | 2047722 | 9/24/2019 | Bott | N/A | N/A | N/A | Carter Electric | N/A | N/A | N/A | N/A | N/A | Purchase Order. Scope change reduced project cost. DOT contracting paving |
| Mainland High | Athletic Field Lighting | 184685 | 9/26/2017 | Bott | Matern Professional Eng. | | | | | | | | | |
| Mainland High | LED Lighting Upgrade Campus Wide | 194729 | 9/11/2018 | Bott | Matern Professional Eng. | 12/10/2019 | | | | | | | | |

Change Orders
Add:(A)
Deduct:(D)
No Cost:(NC)

CM: Const. Management
GMP:Guaranteed Maximum Price
SFCP:School Funded Const. Project
SWC:School Way Café

Note:
Changes from previous report in red text.

Volusia County Schools
Construction Project Tracking Report

March 30, 2020

The Construction Project Tracking Report reflects the current status of active construction projects; no projected data is contained within the report. The report is updated following each School Board meeting then published publicly on the Facilities Design and Construction website.

| School / Facility | Project Name | Project No. | Project Established [Board Date] | Project Manager | Architect / Engineer | Phase III Docs [Board Date] | Bid / Proposal [Date] | Contractor (CM) | Agreement [Date] | NTP [Date] | Substantial Comp. [Date] | Change Orders | CFI [Date] | Other Project Info. |
|-------------------------------|--|-------------|----------------------------------|-----------------|-----------------------------------|-----------------------------|-----------------------|-----------------------------|------------------|---------------------|----------------------------------|--|------------|--|
| Marks, George W. Elementary | Master Plan | 184621 | 9/26/2017 | Martino | Harvard Jolly | Exhibit A: 10/23/2018 | N/A | Wharton-Smith (CM) | 4/24/2018 | Exhibit A: 2/1/2019 | Exhibit A: 8/8/2019 8/19/2019 | 1: 6/11/2019 (A) 2: 10/29/2019 (NC) 3: 3/10/2020 (D) | Exhibit A: | CM Services - Exhibit A (GMP): date 1/29/2019 |
| Marks, George W. Elementary | Master Plan | 184621 | 9/26/2017 | Martino | Harvard Jolly | Exhibit B: 3/26/2019 | N/A | Wharton-Smith (CM) | 4/24/2018 | Exhibit B: | Exhibit B: | 1: 8/28/2019 (D) 2: 10/29/2019 (D) 3: 10/29/2019 (D) 4: 2/11/2020 (D) 5: 2/11/2020 (D) 6: 2/11/2020 (D) 7: 3/10/2020 (D) 8: 3/10/2020 (A) | Exhibit B: | CM Services - Exhibit B (GMP): date 6/25/2019. |
| McInnis, Louise S. Elementary | Replace Fire Alarm | 2047723 | 9/24/2019 | Simons | | | | | | | | | | FY20 Capital Project - as Approved by Board |
| New Smyrna Beach High | Upgrade CEP Controls and AHU Dampers | 194730 | 9/11/2018 | Larkin | Sabiston Eng. | 1/14/2020 | 3/5/2020 | | | | | | | Bid rejected; no bids received |
| New Smyrna Beach Middle | Cafeteria and Media Center Renovations | 2047700 | 9/24/2019 | McCarty | Schenkel Shultz | 2/11/2020 | N/A | Charles Perry Partners (CM) | 6/25/2019 | | | | | Annual CM Services - Exhibit B (GMP): date TBD |
| New Smyrna Beach Middle | HVAC, Ceiling, Lighting and Flooring Campus Wide | 2047701 | 9/24/2019 | McCarty | OCI Associates | | | | | | | | | CM submittals due 3:00 PM 4/03/2020 |
| Orange City Elementary | Replace Fire Alarm | 174560 | 9/13/2016 | Simons | TLC Engineering | | | | | | | | | |
| Ormond Beach Elementary | Relocate Kiln | 192070-020 | 8/29/2018 | Simons | Matern Professional Eng. | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | Purchase Order |
| Ormond Beach Elementary | Repair and Coat Roof Bldg. 1 | 174561 | 9/13/2016 | Franco | Terracon Consultants | N/A | 7/16/2019 | Ted Nemetz, LLC | 7/16/2019 | 11/21/2019 | 1/7/2020 4/5/2020 | 1: 2/25/2020 (D) | | Proposal Project |
| Ormond Beach Elementary | Reroof Bldg. 2 | 2047724 | 9/24/2019 | Franco | Terracon Consultants | | | | | | | | | |
| Ormond Beach Elementary | Upgrade HVAC Bldg. 1 | 2047725 | 9/24/2019 | McCarty | Sabiston Eng. | | | | | | | | | |
| Ortona Elementary | Reroof Bldgs. 2 - 9 | 2047726 | 9/24/2019 | Franco | A/R/C Associates | | | | | | | | | Project On Hold |
| Ortona Elementary | Reroof Walkway Covers | 174602 | 10/18/2016 | Franco | A/R/C Associates | 9/26/2017 | | | | | | | | Project On Hold |
| Osceola Elementary | Master Plan | 2047702 | 9/24/2019 | Hergert | BRPH Architects - Engineers, Inc. | | N/A | | | | | | | Shortlisting postponed until further notice. |
| Osceola Elementary | Replace Fire Alarm | 2047727 | 9/24/2019 | Simons | N/A | | | | | | | | | Reduction in scope |

Change Orders
Add:(A)
Deduct:(D)
No Cost:(NC)

CM: Const. Management
GMP:Guaranteed Maximum Price
SFCP:School Funded Const. Project
SWC:School Way Café

Note:
Changes from previous report in red text.

Volusia County Schools
Construction Project Tracking Report

March 30, 2020

The Construction Project Tracking Report reflects the current status of active construction projects; no projected data is contained within the report. The report is updated following each School Board meeting then published publicly on the Facilities Design and Construction website.

| School / Facility | Project Name | Project No. | Project Established [Board Date] | Project Manager | Architect / Engineer | Phase III Docs [Board Date] | Bid / Proposal [Date] | Contractor (CM) | Agreement [Date] | NTP [Date] | Substantial Comp. [Date] | Change Orders | CFI [Date] | Other Project Info. |
|---------------------------|--|-------------|----------------------------------|-----------------|--------------------------|-----------------------------|-----------------------|-----------------------------|------------------|------------|--------------------------|---|------------|--|
| Palm Terrace Elementary | Front Entry Doors and Windows | 20120-648.2 | 11/19/2019 | Farrar | N/A | N/A | N/A | Bean Construction | N/A | N/A | N/A | N/A | N/A | Purchase Order. |
| Palm Terrace Elementary | Replace Roof | 2047728 | 9/24/2019 | Franco | A/R/C Associates | | | | | | | | | |
| Pathways Elementary | Replace 60 Ton Chiller Building No. 9 | TBD | 3/27/2020 | Martino | | N/A | N/A | | N/A | N/A | N/A | N/A | N/A | School Board declared emergency |
| Pine Ridge High | Campus Wide Reroof | 184628 | 9/26/2017 | Franco | A/R/C Associates | 4/9/2019 | 7/25/2019 | Atlas Apex Roofing | 8/28/2019 | 11/25/2019 | 8/21/2020 | 1: 1/14/2020 (D) | | |
| Pine Trail Elementary | Electrical Switchgear Upgrade | 184668 | 9/26/2017 | Bott | Matern Professional Eng. | 2/12/2019 | 3/28/2019 | Giles Electric Company | 4/9/2019 | 6/3/2019 | 8/6/2019 | | 3/2/2020 | |
| Port Orange Elementary | Repair Floor Joists, 2nd Floor | 194734 | 9/11/2018 | Mixon | fci Structural Eng. | 2/11/2020 | N/A | WELBRO (CM) | 6/25/2019 | | | | | Annual CM Services - Exhibit C (GMP): date TBD |
| Port Orange Elementary | Covered Playground | 2047749 | 9/24/2019 | Mixon | N/A | N/A | N/A | GameTime | N/A | N/A | N/A | N/A | N/A | District Annual Contract |
| Port Orange Elementary | Replace Second Floor Flooring | 2047729 | 9/24/2019 | Mixon | N/A | N/A | N/A | Williams Floor Center | N/A | N/A | N/A | N/A | N/A | District Annual Contract |
| Riverview Learning Center | Coat Roof Building 1 | 184671 | 9/26/2017 | Franco | A/R/C Associates | 11/12/2019 | 12/18/2019 | R&R Industries | 12/18/2019 | 2/11/2020 | 4/10/2020 | | | |
| Seabreeze High | HVAC, Ceiling and Lighting Bldg. 1 | 2047730 | 9/24/2019 | McCarty | Sabiston Eng. | 2/11/2020 | N/A | Charles Perry Partners (CM) | 6/25/2019 | | | | | Project postponed. Annual CM Services - Exhibit A (GMP): date TBD |
| Seabreeze High | Upgrade Chilled Water Plant | 184630 | 9/26/2017 | McCarty | Sabiston Eng. | 3/12/2019 | N/A | General Mechanical (CM) | 6/29/2016 | 6/3/2019 | 8/2/2019 | 1: 9/24/2019 (D) 2: 10/29/2019 (A) | | Annual CM Services - Exhibit D (GMP): date 5/14/2019 NTP established substantial date in error; date to be corrected pending change order. |
| Seabreeze High | Renovate Track | 194739 | 9/11/2018 | Farrar | CPH Inc. | 12/11/2018 | 3/5/2019 2/5/2019 | Hellas Construction, Inc. | 3/26/2019 | 6/3/2019 | 12/19/2019 7/18/2019 | 1: 9/24/2019 (A) 2: 10/8/2019 (A) 3: 2/11/2020 (NC) | | |
| Seabreeze High | Reroof Media Center | 194737 | 9/11/2018 | Franco | Terracon Consultants | | | | | | | | | |
| Silver Sands Middle | Security and Administration Relocation | 2047731 | 9/24/2019 | Hergert | Hall & Ogle Architects | 2/25/2020 | N/A | WELBRO (CM) | 6/25/2019 | | | | | Project postponed. Annual CM Services - Exhibit B (GMP): date TBD |
| Silver Sands Middle | Reroof Low Slopes Bldgs. 1-4, 6-8 | 174568 | 9/13/2016 | Franco | Terracon Consultants | 10/24/2017 | 4/15/2020 | | | | | | | |

Change Orders
Add:(A)
Deduct:(D)
No Cost:(NC)

CM: Const. Management
GMP:Guaranteed Maximum Price
SFCP:School Funded Const. Project
SWC:School Way Café

Note:
Changes from previous report in red text.

**Volusia County Schools
Construction Project Tracking Report**

March 30, 2020

The Construction Project Tracking Report reflects the current status of active construction projects; no projected data is contained within the report. The report is updated following each School Board meeting then published publicly on the Facilities Design and Construction website.

| School / Facility | Project Name | Project No. | Project Established [Board Date] | Project Manager | Architect / Engineer | Phase III Docs [Board Date] | Bid / Proposal [Date] | Contractor (CM) | Agreement [Date] | NTP [Date] | Substantial Comp. [Date] | Change Orders | CFI [Date] | Other Project Info. |
|-----------------------------|--|-------------|----------------------------------|-----------------|----------------------------------|-----------------------------|-----------------------|-----------------------------------|------------------|------------|--------------------------|------------------|------------|---|
| Southwestern Middle | Media Center Retrofit | 2047742 | 9/24/2019 | Farrar | Schenkel Shultz | 3/10/2020 | N/A | Bean Construction (CM) | 6/25/2019 | | | | | Annual CM Services - Exhibit B (GMP): date TBD |
| Southwestern Middle | Reroof Bldg. 6 and 7 | 2047732 | 9/24/2019 | Franco | Gale Associates | 1/14/2020 | | | | | | | | |
| Southwestern Middle | Repipe Sewer Bldg. 8 | 2047733 | 9/24/2019 | Mixon | Matern Professional Eng. | N/A | N/A | P.W Hearn | N/A | N/A | N/A | N/A | N/A | Certificate of Completion 3/24/2020 Purchase Order Reduction in scope |
| Spruce Creek Elementary | Playground Replacement | 2047765 | 1/27/2020 | Mixon | N/A | N/A | N/A | | N/A | N/A | N/A | N/A | N/A | District Annual Contract |
| Spruce Creek Elementary | Upgrade Fire Alarm | 184675 | 9/26/2017 | Simons | Matern Professional Eng. | 4/9/2019 | 5/23/2019 | Giles Electric Company | 6/11/2019 | 10/7/2019 | 2/4/2020 | 1: 2/25/2020 (A) | | |
| Spruce Creek Elementary | Pavilion | 2047745 | 9/24/2019 | Farrar | BRPH Architects - Engineers Inc. | 1/14/2020 | 3/5/2020 2/6/2020 | | | | | | | Bid Pending Board Approval |
| Spruce Creek Elementary | Replace HVAC Controls | 2047734 | 9/24/2019 | Larkin | | | | | | | | | | FY20 Capital Project - as Approved by Board |
| Spruce Creek High | Renovate Gymnasium | 2047756 | 9/10/2019 | Farrar | Hall & Ogle Architects | 2/11/2020 | N/A | A. M. Weigel (CM) | 6/25/2019 | | | | | Annual CM Services - Exhibit B (GMP): date TBD |
| Spruce Creek High | Security Fencing | 2047759 | 9/24/2019 | Farrar | N/A | N/A | N/A | Hills Fence | N/A | N/A | N/A | N/A | N/A | School Board declared emergency |
| Spruce Creek High | Replace Track | 2047752 | 9/24/2019 | Farrar | Gale Associates | 3/27/2020 | | | | | | | | |
| Starke, Edith I. Elementary | Coat Roof Bldgs 11 - 14 and Reroof Media Center Canopies | 184676 | 9/26/2017 | Franco | Gale Associates | 11/12/2019 | | | | | | | | |
| Starke, Edith I. Elementary | Reroof Media Center | 194740 | 9/11/2018 | Franco | Gale Associates | 1/27/2020 | | | | | | | | |
| Sunrise Elementary | Campus Wide Reroof | 184632 | 9/26/2017 | Franco | Gale Associates | 10/29/2019 | | | | | | | | |
| Sunrise Elementary | Boiler Replacement and Tower Repair | 2047736 | 9/24/2019 | Larkin | Tristar Commissioning | 1/27/2020 | 3/12/2020 | | | | | | | Bid pending Board approval |
| Sunrise Elementary | Replace Basketball Court | 2047735 | 9/24/2019 | Mixon | Parker Mynchenberg | 2/11/2020 | 3/4/2020 | | | | | | | Rejected; proposals over budget |
| Sweetwater Elementary | New Track | 184714 | 5/22/2018 | Martino | CPH Inc. | 9/11/2018 | 7/16/2019 | All Terrain Tractor Service, Inc. | 7/16/2019 | 9/16/2019 | 10/30/2019 | | | |

Change Orders
Add:(A)
Deduct:(D)
No Cost:(NC)

CM: Const. Management
GMP:Guaranteed Maximum Price
SFCP:School Funded Const. Project
SWC:School Way Café

Note:
Changes from previous report in red text.

Volusia County Schools
Construction Project Tracking Report

March 30, 2020

The Construction Project Tracking Report reflects the current status of active construction projects; no projected data is contained within the report. The report is updated following each School Board meeting then published publicly on the Facilities Design and Construction website.

| School / Facility | Project Name | Project No. | Project Established [Board Date] | Project Manager | Architect / Engineer | Phase III Docs [Board Date] | Bid / Proposal [Date] | Contractor (CM) | Agreement [Date] | NTP [Date] | Substantial Comp. [Date] | Change Orders | CFI [Date] | Other Project Info. |
|-----------------------------------|---------------------------------------|-------------|----------------------------------|-----------------|--------------------------|-----------------------------|-----------------------|--------------------------|------------------|---------------------|--------------------------|--|------------|--|
| Sweetwater Elementary | Replace Fire Alarm | 2047737 | 9/24/2019 | Simons | Matern Professional Eng. | | | | | | | | | |
| Taylor, T. Dewitt Middle - High | Replace Gutters | 2047739 | 9/24/2019 | Franco | Terracon Consultants | | | | | | | | | |
| Timbercrest Elementary | Upgrade Chiller Plant | 2047740 | 9/24/2019 | Martino | Sabiston Eng. | 3/11/2020 | | | | | | | | |
| Tomoka Elementary | Replace 55 Ton Chiller Building No. 1 | TBD | 3/27/2020 | Martino | | N/A | N/A | | N/A | N/A | N/A | N/A | N/A | School Board declared emergency |
| Tomoka Elementary | Upgrade Switchgear | 2047741 | 9/24/2019 | Bott | | | | | | | | | | Project On Hold Condition Assesment in Progress |
| Transportation Warehouse - DeLand | Fuel Island Canopy | 2047711 | 9/24/2019 | Farrar | Cape Design Eng. | 1/27/2020 | 2/20/2020 | Heard Construction, Inc. | 2/20/2020 | | | | | Proposal Project |
| Westside Elementary | Renovations and Additions | 174582 | 9/13/2016 | Sowell | Hall & Ogle Architects | Exhibit B: 1/29/2019 | N/A | A. M. Weigel (CM) | 6/13/2017 | Exhibit B: 7/8/2019 | Exhibit B: 1/23/2021 | 1: 8/28/2019 (D) 2: 8/28/2019 (D) 3: 9/10/2019 (D) | Exhibit B: | CM Services - Exhibit B (GMP): date 5/14/2019 |

Change Orders
Add:(A)
Deduct:(D)
No Cost:(NC)

CM: Const. Management
GMP:Guaranteed Maximum Price
SFCP:School Funded Const. Project
SWC:School Way Café