



Central - Fine Arts Addition & Renovation



Cementboard installation is nearly complete. Lobby cloud ceiling is nearly complete; mechanical, electrical and plumbing in-ceiling trim is ongoing. Decorative light fixture installation in the lobby is complete. Floor prep and installation is approximately 50% complete in the circulation spaces. Furniture delivery and installation has begun.

Central - Overall CM Contract



Installation of new duct work is in progress. Layout and framing of new classroom demising walls are complete.

Central - Special Education/Student Service



Sod installation is complete. New landscape plantings are complete. Brick pavers have been replaced. New courtyard water feature is in progress.

South - Overall CM Contract



The demolition sequence in the classroom areas to be renovated is approximately 60% complete. Demolition of AHU-3 is complete and a new housekeeping pad for the new unit has been poured.

South - Pool Expansion



The main entrance aluminum storefront doors have been glazed. Tile in the pool vessel is complete. Floor tile in the locker rooms and coaches office is approximately 40% complete. Pool deck tile will commence once locker room tile is complete.

Central - Cafeteria Kitchen/Serving Lines



Demolition in the cafeteria and kitchen is nearly complete. Limited masonry wall removal remains. Plumbing demolition is complete and new plumbing rough-in has begun. Construction of new masonry CMU walls has begun.

Central - Library Renovation



Demolition in the library space is approximately 75% complete. During demolition, isolated portions of drywall beneath the library clarestory windows showed evidence of mold growth. A mold remediation contractor has been engaged to conduct the removal of the affected materials. New masonry CMU wall construction has begun.