



**Central - Cafeteria Kitchen/Serving Lines**



Demolition in the cafeteria and kitchen is complete. Mechanical, electrical and plumbing rough-in is ongoing. Construction of new masonry CMU walls is progressing.

**Central - Fine Arts Addition & Renovation**



Floor installation is nearly complete in the circulation spaces. Electrical fixture installation is nearly complete. Exterior concrete work is under way. Furniture installation is pending final paint.

**Central - Library Renovation**



Demolition in the library space is complete, pending removal of materials affected by mold. New masonry CMU wall construction is complete. Wall framing is under way.

**Central - Renovate Classrooms**



Layout and framing of new classroom demising walls are complete. Steel has been installed for the moving partition wall in the old student services classrooms. Plumbing rough-in passed inspections.

**South - Pool Expansion**



Tile in the pool vessel is complete. Floor tile in the locker rooms and coaches office is complete. Pool deck tile has commenced. Stadium seating installation is under way.

**South - Renovate Classrooms**



Construction has commenced, with second floor classrooms being painted prior to flooring installation. Framing is under way in the old student services area. The demolition sequence in the classroom areas to be renovated is approximately 90% complete. Some minor testing and abatement issues need to be addressed, and the appropriate contractors have been engaged.

**South - Auditorium**



Lighting is installed. Ceiling paint is under way.