



Central - Cafeteria Kitchen/Serving Lines



Mechanical, electrical, and plumbing rough-in is ongoing. Construction of new masonry CMU walls is progressing. Tile installation has begun. Roofers will be on-site at end of next week to begin equipment penetrations.

Central - Center for Technology Education



Underground work is nearly complete. CMU masonry wall erection is ongoing and interior framing has begun.

Central - Fine Arts Addition & Renovation



Pepper is finishing up interior work while clearing the area of trades and materials. Architectural punch list review is scheduled for July 11. The plaza concrete work is ongoing.

Central - Library Renovation



Mold remediation has begun and will finish over the holiday weekend. Mechanical and electrical rough-in work continues and drywall has begun.

South - Career Technical Education Renovat



Underground, CMU masonry walls, and rough-in work is progressing. Framing has begun, with drywall expected to begin July 5.

South - Student Services Renovation



Wall framing is complete, and electrical passed inspection on June 29. Drywall is expected to begin by July 5.

South - Pool Expansion



Pool deck tile work is under way. Stadium seating installation is nearly complete. Glass railing installation has begun.