

EXECUTIVE SUMMARY REPORT

MONONA GROVE SCHOOL DISTRICT

BUILDING TOGETHER. FORWARD TOGETHER.



Granite Ridge Elementary School

11.25.2020

What's New?

Brick installation is making its way onto the North side of Area A. All windows have been set in Area A. Roofing is beginning for Area C. Drywall was installed in Level 2 Area B and that area is being taped and finished. Temporary heating has been installed in Area B for this work to take place. In-wall MEPs are being installed in Level 2 Area C and the walls have been framed in this area.

The Past Week:

- Tape & Finish Drywall on Level 2 Area B started.
- Framing Level 1 Area B interior walls.
- Area C exterior studs and sheathing wrapping up.
- Metal panel work beginning this week.

Coming Up in the Week Ahead:

- Priming and 1st Coat of Paint to start for Level 2 Area B.
- Framing interior walls in Level 1 Area A.
- Roofing ongoing for Area C.
- Drywalling to start in Level 2 Area A



Entryway Canopy studs and sheathing.



Level 2 Area A walls framed and MEPs in.



Brick Installation on Bus drop off entryway (South side of Area B).



Project Fun Fact: The Gym on Granite Ridge Elementary is about 33 feet tall and is about 125 feet long by 105 feet wide. This means that you could fit a total of about 433,125 Thanksgiving turkeys in the Gym! Talk about being stuffed from a Thanksgiving Dinner!

QUESTIONS? Please contact Project Manager Peter Saindon at 608.770.3505 or psaindon@findorff.com

Findorff

EXECUTIVE SUMMARY REPORT

MONONA GROVE SCHOOL DISTRICT

BUILDING TOGETHER. FORWARD TOGETHER.



Brick and precast installation on the Flex Cafés beginning and AVB detailing complete on North side of Area A.



Level 2 Area B drywall installation.



Level 2 Area C interior walls have been framed.

QUESTIONS? Please contact Project Manager Peter Saindon at 608.770.3505 or psaindon@findorff.com

Findorff