

EXECUTIVE SUMMARY REPORT

MONONA GROVE SCHOOL DISTRICT

BUILDING TOGETHER. FORWARD TOGETHER.



Granite Ridge Elementary School 7.23.2021

The Past Week:

- Exterior Granite Ridge signs installed
- Bleacher install complete
- Kitchen equipment installation complete
- Top course of asphalt laid throughout
- Gymnasium climbing wall install complete
- Furniture move in underway

Coming Up in the Week Ahead:

- Monument sign install to begin
- Installation of wall quotes Playground to receive mulch
- Roof flashing to be installed



Granite Ridge Exterior Sign Installed



Front Parking Lot Finished and Painted



Project Fun Fact: The newly installed bleachers in the gymnasium can seat nearly 700 people. That's roughly 260 more people than the expected amount of Granite Ridge students!

QUESTIONS? Please contact Project Manager Peter Saindon at 608.442.7358 or psaindon@findorff.com

Findorff

EXECUTIVE SUMMARY REPORT

MONONA GROVE SCHOOL DISTRICT

BUILDING TOGETHER. FORWARD TOGETHER.



L1 Woodlands Wall Covering



Social Stair Area & Grasslands Wall Covering



Gymnasium Bleachers

QUESTIONS? Please contact Project Manager Peter Saindon at 608.442.7358 or psaindon@findorff.com

Findorff

EXECUTIVE SUMMARY REPORT

MONONA GROVE SCHOOL DISTRICT

BUILDING TOGETHER. FORWARD TOGETHER.



Kitchen Equipment



Grasslands Grade Wing Wall Covering



Granite Ridge School Exterior Signage

QUESTIONS? Please contact Project Manager Peter Saindon at 608.442.7358 or psaindon@findorff.com

Findorff

EXECUTIVE SUMMARY REPORT

MONONA GROVE SCHOOL DISTRICT

BUILDING TOGETHER. FORWARD TOGETHER.



MG High School Athletics 7.23.2021

The Past Week:

- Landscaping underway
- Scoreboard installed
- Soccer goals place on-site
- Install of first layer of track began

Coming Up in the Week Ahead:

- Track surface install to continue
- Landscaping to be completed
- Scoreboard electrical hook-up to be completed
- Track painting to begin



MG Silver Eagle Logo on Football Field



First Layer of Track Surface



New Scoreboard

EXECUTIVE SUMMARY REPORT

MONONA GROVE SCHOOL DISTRICT

BUILDING TOGETHER. FORWARD TOGETHER.



Cottage Grove Elementary School 7.23.2021

The Past Week:

- Bulkhead framing and drywalling complete
- Painting in classrooms and corridors underway
- Barn door install underway
- Concrete footings for entry canopy poured
- MEP rough-ins on going
- Install of all door frames competed

Coming Up in the Week Ahead:

- Structural steel for the entry canopy to be set
- ACT grid install to begin
- Flooring install in classrooms to begin
- MEP rough-ins to continue



Concrete Formwork for New Entry Columns



Classroom with New Barn Door Opening and Door Frame

QUESTIONS? Please contact Project Manager Peter Saindon at 608.442.7358 or psaindon@findorff.com

Findorff

EXECUTIVE SUMMARY REPORT

MONONA GROVE SCHOOL DISTRICT

BUILDING TOGETHER. FORWARD TOGETHER.



Taylor Prairie Elementary School 7.23.2021

The Past Week:

- Window installation began
- Plumbing rough-ins complete in restrooms
- Mudding and taping underway in workrooms and classrooms
- Framing classroom barn door openings complete

Coming Up in the Week Ahead:

- Install of VCT in workrooms and classrooms
- Painting to begin
- Window install to continue
- Electrical rough-ins to begin



Newly Installed Aluminum Framed Windows



Existing Flooring Removed in Workrooms

EXECUTIVE SUMMARY REPORT

MONONA GROVE SCHOOL DISTRICT

BUILDING TOGETHER. FORWARD TOGETHER.



Winnequah Elementary School 7.23.2021

The Past Week:

- Steel stud wall framing complete
- Drywall mudding and taping complete
- Windows and sills Installed
- All door frames have been set
- Concrete poured new entry way to reception/office area

Coming Up in the Week Ahead:

- Brick and block install for new entry way to be completed
- Roofing above to entry to begin
- Painting to start in reception/offices



Exterior of New Entryway



Steel Stud Framed Walls of Office Spaces



Interior of New Entryway to Reception/Offices