

FHS Track and Field Design Committee
Friday, November 3, 2017
Freeport High School
Minutes

Attendance: Fred Palmer, Michelle Lickteig, Tim Reich, Kim LaMarre, Rob Ponteau, John Simoneau, David Roussel, Michelle Ritcheson, Brad Williams, Pat Carroll, John Paterson, Becky Foley,

Guests: Naomi Ledbetter, Lindsay Sterling, Vali Steverlynck

Updates:

1. Timeline update:
 - a. Donor Plaza Installed – small gap – what do we do with this? Committee decided to leave as is
 - b. Where the garage is suppose to go, fence was suppose to stop, should we extend the fence??? Decided to get the cost of extending the fence.
 - c. Sidewalk stops 60 foot section – shown as grass, should be paved. Sean is getting an estimate for this. Committee decided to go with stone
 - d. Timeline:
 - i. Estimated finish time is now Thanksgiving
 - ii. Can have snow dump until Thanksgiving
 - iii. Part of the track is completed.
 - iv. Scoreboard – Still is waiting to be installed
2. Tour of the facility
 - a. Rest of the meeting was spent touring the track and field to see what was left to be completed