

FHS Track and Field Design Committee
Friday, August 25, 2017
Freeport High School
Minutes

Attendance: John Simoneau, Becky Foley, Dennis Ouellette, Charlie Mellon, Fred Palmer, John Paterson, Brad Williams, Kim LaMarre, Rob Ponteau, Tim Reich, Pat Carroll, Michelle Lickteig, Tom DeLois,

Updates:

1. Timeline update:
 - a. Met with contractor for their weekly meeting.
 - b. Project now anticipated to not be finished until Oct. 25th.
 - c. Worried that the surface will not be put on the track which would jeopardize getting finished this fall.
 - d. Our change order extends the finish date to October 13th.
 - e. Do have damages clause. A finance meeting has been scheduled to see if the Board has interest in wanting to impose the damages clause. Currently this would be a \$12,000 damage. Will provide RAD with a notice that we are considering this option.
 - f. RAD has added resources to the project.
2. Budget Update
 - a. Two change orders were signed.
 - b. Getting the granite without any mark up for donor area. This is now an additional \$17,000.
 - c. Second change order – unsuitable soils – \$79,893
 - d. Two pending change orders:
 - i. Concrete apron between track and bleachers – 8207.00 This includes dugout pads.
 - ii. Electrical revisions – \$36,884.
 1. This feeds from Morse Street to the conduits
 2. Conduits for scoreboards, I.T., security
 3. No construction costs with CMP
 4. Hasn't been reviewed.
 - iii. Committee approved both change orders.
 - e. Need estimation about what the bleachers will cost.
 - f. 137,000 remaining in the contingency
 - i. No dugouts included
 - ii. Does not include garage for equipment
 - g. Dugout design was shared:
 - i. Dimensions were given by Craig.
 - ii. Starting to have concerns about the softball field being finished
 - iii. Push to have second crew for softball; or use sod for the seed
 - iv. Enough to get an estimate on this and the barn
 - v. John S. and Dennis will get together to work on this.

3. Tri-town
 - a. 50,000 additional fundraising has been received/pledged
4. Art Update
 - a. Mock ups for students to vote on – four different options
5. Metal Panels
 - a. Pat shared colors for the panels.
 - b. Donor paver names
 - c. Put some blank ones in the donor area
 - d. Will not thank the RSU in these panels
6. Next meeting: – Health Room