

FHS Track and Field Design Committee
Friday, May 26, 2017
Freeport High School
Minutes

Construction Update

- Contractors doing well
- Blasting contractor also doing well
 - Looking as expected so far
- Utility pole with networking pole on softball field is unexpected and will result in a change order
- When exact schedule for blasting it will be shared with school administrators
- Good shape with construction
- Dugas bought all loam at \$5.00/yard and is delivering sand
- Towns did not take any loam because of trucking costs

Contractor Change Request to Retaining Wall

- No cost change
- Retaining wall from large block to smaller block system
- Easier for construction (lighter and does not need heavy equipment)
- Cost is the same
- Structurally they are the same
- Questions about how this would impact the potential for artwork on the wall
- Color will be decided by art teachers
- Motion to move to small blocks passes

Pathway for Morse Street School

- Waiting on town to give us process for making changes to path

Bleachers

- A couple of prices
- Time is running short for a system to be installed by September
- Angle vs Beam system
- Angle frame needs concrete underneath
 - No storage
 - Concrete underneath
 - \$200,000 w/o concrete pad
 - Contractor can put in pad
 - Will give us flexibility
 - Might be around \$10,000 for pad
 - Full system with press box
 - Will not be complete by September
- Firm up pricing on pad and the angle frame system

New Change Order Item

- Softball dugouts
 - Existing ones cannot be reused
 - Need to stay in line with baseball re Title IX
 - Need to explore costs for new dugouts
 - Wood frame
 - There is a prepped area
 - Could be about \$20,000 - \$30,000
 - Will get firmer prices

Storage Building

- Still working on prices
- RFP rolling out and will add softball dugouts

Turf

- Brock pad
 - Been authorized by school board
 - In base contract with RAD? Need to double check

Logos

- Have to chose logos that go into the turf
- Discussion about white or black outline on the letter "F"
- Will have a rendering with the different "Fs"
- Look at them at the next meeting

Update on Town Council

- 6/6 at 6:30 will have public hearing
 - On the 7th will notify RAD about the lights
 - Need a full 6 weeks to manufacture the lights
 - Tight window
- Speakers in support would be helpful
- Need to change some of the pathway lights to stay in compliance with the ordinance

Security Cameras

- Do we want to put some into the project?
- Dennis will check on this
- On press box and storage shed?

New Items

- Scoreboard base alternate
 - Need to discuss where we are with scoreboard
 - RFP will be sent out through RSU5

New entry plaza

- Has morphed into a semicircular plaza with granite wall and granite pillars
- Will go to tri town board on Wednesday night

Portable building

- Would like to clean it up
- Needs some shrubbery/paint