

MONTHLY REFFERENDUM REPORT DETAILED - as of June 30, 2022




H.E. McCracken Middle School

Facilities Update by Project Cont.

Phase 3 - 2019 Bond Referendum Renovation Project ID: 51925388-3

Current Phase: Construction Phase %: 75% Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects Contractor: M.B. Kahn Construction Company, Inc.



Construction Start: Q4 2021

Construction End: Q4 2022

Architect Selection

Design/Permitting

Project Bid

Construction

Closeout

Scope: 2019 Bond Referendum

Safety/Security

Technology /Infrastructure

Project Details: Scope of work includes Safety/Security improvements and Technology/Infrastructure improvements to the IT rooms.

Monthly Progress: Construction in progress. Submittals are being prepared. Cable pull has been complete. Camera and PA installation are in nearing completion.