

MONTHLY REFFERENDUM REPORT DETAILED - as of March 31, 2022




H.E. McCracken Middle School

Facilities Update by Project Cont.

Phase 3 - 2019 Bond Referendum Renovation **Project ID: 51925388-3**

Current Phase: Construction Phase %: 75% Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum
Safety/Security
Technology /Infrastructure


Project Details: Scope of work includes Safety/Security improvements and Technology/Infrastructure improvements to the IT rooms.

Monthly Progress: Construction in progress. Submittals are being prepared. Cable pull, camera installation and PA installation are in nearing completion.

Phase 4 - 2019 Bond Referendum Renovation **Project ID: 51925388-4**

Current Phase: Design Phase %: 30% Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum
Athletics

Project Details: Scope of work includes addition of baseball and softball fields at the facility.

Monthly Progress: Baseball and Softball Fields are on hold pending site inspection for soil adequacy.