



Central - Cafeteria Kitchen/Serving Lines



Final masonry wall construction is under way, while overhead rough-in continues. Walk-in cooler and cooking hood installation will begin the week of 7/25.

Central - Center for Technology Education



Drywall is 95% complete, and prime painting has begun. Overhead mechanical work is ongoing. Flooring is scheduled to begin the week of 7/25.

Central - Fine Arts Addition & Renovation



Pepper continues to address interior punch list items. The elevator is installed. The plaza concrete work is ongoing, with asphalt slated to begin the week of 7/25.

Central - Library Renovation



Mechanical and electrical rough-in and drywall work continues. The ceiling grid is installed. Painting has begun. Flooring is scheduled to begin the week of 7/25.

South - Career Technical Education Renovat



Paint has begun along the corridors. Drywall ceilings and exterior windows are scheduled to be installed the week of July 25th.

South - Pool Expansion



Pool deck tile work continues. Safety railings have been installed.

South - Renovate Classrooms



Construction is ongoing. First floor classrooms have received paint, ceiling grid, and flooring while works progresses in sequence through the school.