



Central - Cafeteria Kitchen/Serving Lines



Overhead work continues. The range hood is on site for installation and walk-in coolers will be installed over the weekend. Epoxy flooring will begin August 4.

Central - Mechanical Systems Upgrades



On Friday July 22, helicopters were used to lift mechanical equipment to the roof.

Central - Library Renovation



Mechanical and electrical rough-in and drywall work continues. The ceiling grid is installed. Glazing installation is nearly complete. Carpet installation is scheduled to begin by August 5.

Central - Special Education/Student Service



The new courtyard water feature is being installed. Stone work begins July 29.

South - Auditorium



Epoxy flooring is underway. Seating is scheduled for delivery on August 1 and will be installed by August 20. Stage lighting work will begin the week of August 1.

South - Center for Technology Education



Paint is continuing, moving to the ceilings. Exterior windows are installed. Overhead mechanical work is continuing. Epoxy flooring prep begins August 1.

South - Pool Expansion



Pool deck tile work continues. Plaster inside the pool begins August 1 with inspection scheduled for August 4. The pool is expected to be operational for the August 8 return to sports curriculum.