



Central - Cafeteria Kitchen/Serving Lines



Overhead work continues, including ceiling grid. The range hoods and walk-in coolers are installed. Epoxy flooring has begun.

Central - Fine Arts Addition & Renovation



Plaza concrete and asphalt is complete. Landscaping activity will continue through mid-August. The exterior cosmetic work around the roofline will wrap up by 8/10.

Central - Library Renovation



Ceiling work continues, including ceiling tile and light fixtures. Painting is ongoing. The perimeter wall mold issue has been addressed and the walls enclosed. Carpet installation is scheduled to begin the week of 8/8.

Central - Special Education/Student Service



The new courtyard water feature is installed. Stone and landscape work continues.

South - Auditorium



Epoxy flooring is complete. Seating and path lighting is being installed through 8/20.

South - Center for Technology Education



Epoxy flooring installation has begun on the west side of the CTE, working east. Exterior drive work continues, with asphalt being installed on 8/4.

South - Pool Expansion



Pool deck tile work continues. Pool plaster work began August 1st and the pool is filling gradually as plaster progresses. Diving boards and the athletic record boards are being installed.