



Central - Cafeteria Kitchen/Serving Lines



Overhead work and flooring is ongoing. Kitchen equipment is scheduled for delivery on Aug. 14, with health inspections to follow by Aug. 17.

Central - Center for Technology Education



Mechanical work and paint continues while the floor is being prepped for epoxy. The epoxy flooring will be cured by Aug. 22 to resume electrical and finish work.

Central - Fine Arts Addition & Renovation



Plaza landscaping is nearly complete, as is exterior fascia work. Minor interior trailing work remains, including miscellaneous camera and electrical installation, and some trophy cases which have been delayed.

Central - Library Renovation



Ceiling work continues, including ceiling tile and light fixtures. Painting is ongoing. Carpet installation has begun. Furnishing move-in is scheduled to begin Aug. 18.

South - Auditorium



Seating and path lighting installation will continue through Aug. 20, moving to the balcony next week. Aisle carpeting will follow.

South - Center for Technology Education



Epoxy flooring installation continues, with the space scheduled to resume other work next week once the floors cure.

South - Pool Expansion



The pool area is substantially complete and turnover is pending final inspection paperwork.