

# MONTHLY REFFERENDUM REPORT DETAILED - as of July 31, 2022




## Hilton Head Island School for Creative Arts

### Facilities Update by Project Cont.

Phase 3 - 2019 Bond Referendum Renovation Project ID: 51925363-3

Current Phase: Construction Phase %: 70% Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects Contractor: M.B. Kahn Construction Company, Inc.



Construction Start: Q1 2022 Construction End: Q4 2022

Architect Selection Design/Permitting Project Bid Construction Closeout

Scope: 2019 Bond Referendum

Design Services (HHISCA)

Safety/Security

Technology /Infrastructure

**Project Details:** Phase 3 scope of work includes various Safety/Security and Technology/Infrastructure improvements.

**Monthly Progress:** Construction is in progress. Submittals are complete. Cable pull is nearing completion. Cameras and PA system are on order.