

Crown Point Community School Corporation Construction Projects

Board Report

August 22, 2022



Table of Contents

Crown Point Community School Corporation Construction Projects

Board Report August 22, 2022

- **New Robert Taft Middle School**
- **High School Additions & Renovations**
- **Timothy Ball Elementary Additions & Renovations**
- **Douglas MacArthur Elementary Additions & Renovations**
- **Colonel John Wheeler Middle School Additions & Renovations**
- **New Administration Building and Alt Ed/Resource Center**



Progress Photographs



New Robert A. Taft Middle School:

- Completed slab-on-grade in academic wing
- Completed piping and storm structures along 121st Avenue
- Continued plumbing undergrounds in kitchen area
- Continued CMU entrance walls for classrooms and bathrooms in academic wing
- Continued roofing of gymnasium and locker room areas
- Continued brick veneer on main gymnasium

Auditorium CMU Walls



Progress Photographs



Academic Wing Corridor

New Robert A. Taft Middle School:

Next Four Weeks

- Complete pouring slab on grade in administration and cafeteria areas
- Complete setting structural steel in auditorium and performing arts wings
- Continue above ceiling piping in academic wing
- Begin installing interior drywall in academic wing
- Begin face brick on exterior of academic wing
- Begin installing windows in academic wing



Progress Photographs



Classroom Addition Structural Steel

High School Additions & Renovations:

- Completed CMU foundations for performing arts addition
- Continued hanging mechanical piping in athletic areas running to new athletic addition
- Continued above ceiling mechanical work for satellite kitchen
- Began setting structural steel for classroom addition
- Began fine grading for slab-on-grade for classroom addition



Progress Photographs



Athletic Addition Slab-on-Grade Prep

High School Additions and Renovations:

Next Four Weeks

- Complete erection of structural steel for classroom addition
- Pour slab-on-grade and slab-on-deck for classroom addition
- Pour slab-on-grade for performing arts addition
- Begin setting structural steel for Unit F (courtyard infill)
- Begin setting structural steel for athletic addition
- Begin setting structural steel for performing arts addition



Progress Photographs



Classroom Addition

Timothy Ball Additions & Renovations:

- Completed concrete curbs and walks for west parking lot
- Completed binder asphalt for site
- Completed setting and detailing structural steel for classroom addition
- Completed brick veneer on classroom addition
- Continued digging and pouring footings for east additions
- Began masonry bearing CMU walls for gymnasium



Progress Photographs



East Side Sitework

Timothy Ball Additions and Renovations:

Next Four Weeks

- Complete roofing of classroom addition
- Complete interior metal stud framing in classroom addition
- Pour slab-on-grade for east additions
- Continue laying masonry bearing CMU walls for gymnasium
- Begin erection of structural steel for kindergarten wing
- Begin installation of windows in classroom addition
- Begin above ceiling mechanical piping in classroom addition



Progress Photographs



Classroom Addition Footings

Douglas MacArthur Additions & Renovations:

- Completed all underground site utilities
- Completed demolition of front office, administration, clinic, and music rooms
- Installed and striped binder for southeast parking lot
- Began pouring concrete footings for classroom addition



Progress Photographs



Southeast Parking Lot

Douglas MacArthur Additions and Renovations:

Next Four Weeks

- Complete underground electric and plumbing for classroom addition
- Complete above ceiling mechanical piping from boiler room to classroom addition
- Complete new electrical raceway for new NIPSCo electric service
- Begin concrete footings and piers for mechanical penthouse
- Begin erection of structural steel for classroom addition and mechanical penthouse



Progress Photographs



Auditorium Addition and West Pond

John Wheeler Additions & Renovations:

- Completed west detention pond
- Completed drywall in studio/media area
- Completed drywall in clinic area
- Completed ceiling tiles in studio/media area
- Completed ceiling tiles in clinic area
- Completed painting of studio/media area
- Completed painting of clinic area
- Continued setting storm structures and piping
- Began concrete curbs and gutters for parking lots



Progress Photographs



New South Parking Lots

John Wheeler Additions and Renovations:

Next Four Weeks

- Complete site utilities throughout entire site
- Complete binder for new south parking lots
- Complete studio/media area interior work
- Complete clinic area interior work
- Begin concrete footings for auditorium addition



Progress Photographs



New Administration Building and Alt Ed/Resource Center:

- Installed new NIPSCo utility poles
- Continued earthwork for back drive
- Began installing new storm system
- Began digging footings and piers
- Began pouring footings and piers

New Administration Center Sitework



Progress Photographs



New Administration Center Footings

New Administration Building and Alt Ed/Resource Center :

Next Four Weeks

- Complete earthwork for back drive
- Complete pouring concrete footings and piers
- Continue installing new storm system
- Begin underground electrical work
- Begin underground plumbing work
- Begin grading for slab-on-grade