



**Central - Cafeteria Kitchen/Serving Lines**



Kitchen equipment was delivered on Sunday 8/14. Flooring is complete in the main cafeteria area and epoxy flooring is being installed. Equipment installation and all ceiling work is scheduled to finish on Sunday 8/21 for inspections on Monday 8/22.

**Central - Center for Technology Education**



Epoxy flooring is being installed to cure over the weekend. The epoxy flooring will be cured by 8/22 to resume electrical and finish work.

**Central - Library Renovation**



Flooring is nearly complete. Overhead work continues as fixtures arrive on site. Millwork is being installed in the new break room. New furnishings have arrived on site and are being staged for move-in once overhead work is complete.

**Central - Renovate Classrooms**



Paint and flooring are nearly complete, and the ceiling is being installed. The moving partition has been installed, and millwork is going into the new classrooms at Old Student Services.

**South - Center for Technology Education**



Epoxy flooring is complete and cured. Electrical rough-in has resumed and millwork is being installed. Select new equipment will move into the space on Friday 8/19, with the majority of the equipment to move in by 8/26.

**South - Student Services Renovation**



Pepper is pushing to complete the offices on the north and south sides of Student Services for furniture and files to move in next week. Millwork is being installed in the break area.

**South - Renovate Classrooms**



Pepper is turning over classrooms as trades finish their scopes. Furnishing deliveries are ongoing, and items are being staged and assembled as classrooms become available.