



**Central - Cafeteria Kitchen/Serving Lines**



The new kitchen equipment is installed, and the QUEST staff is working to settle existing goods and servingware equipment into the new storage spaces. Training on the new equipment is scheduled for Tuesday, 8/30. In the cafeteria, crews are finishing ceiling tiles and painting.

**Central - Center for Technology Education**



Ceiling mechanical and electrical work continues in the space. Pepper will push over the weekend to have the rooms ready by 8/31 for equipment move-in.

**Central - Library Renovation**



Overhead work on mechanical and light fixtures is finishing up in the library. New furnishings are being installed, and the book collection has been returned to the space in preparation for shelving. The Circulation Desk is scheduled to arrive on 8/26 and be installed over the weekend.

**Central - Renovate Classrooms**



Millwork has been installed and furnishings are being moved into the new classrooms at Old Student Services. Some overhead mechanical work remains which is expected to be completed by 8/30.

**South - Auditorium**



Seating, carpeting, and path lighting is nearly complete in the balcony. The clouds are finished on the stage, and the curtain will be installed 8/26. The railings for the stairs to the balcony are scheduled to arrive on site the week of 8/29.

**South - Center for Technology Education**



Millwork installation, electrical work, and sound baffles are being installed on site. The rigging company returned several large pieces of equipment on 8/25, and a moving crew will bring additional new items in on Friday 8/26.

**South - Renovate Classrooms**



Pepper is turning over classrooms as trades finish their scopes. Furnishing deliveries are ongoing, and items are being staged and assembled as classrooms become available.