

MONTHLY REFFERENDUM REPORT DETAILED - as of August 31, 2022




Bluffton Elementary School

Facilities Update by Project Cont.

Phase 3 - 2019 Bond Referendum Renovation Project ID: 51925370-3

Current Phase: Construction Phase %: 65% Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum
Design Services (BLES)
Safety/Security
Technology /Infrastructure

Project Details: Phase 3 scope of work includes minor HVAC upgrades to the server rooms, Safety/Security improvements, and Technology/Infrastructure improvements to the server rooms.

Monthly Progress: Construction in progress. Safety/Security work is complete. Cable pull is complete. Cameras, and pa system installation in progress. Pending final UPS and speaker system delivery.