

MONTHLY REFFERENDUM REPORT DETAILED - as of August 31, 2022



H.E. McCracken Middle School

Facilities Update by Project Cont.

Phase 3 - 2019 Bond Referendum Renovation **Project ID: 51925388-3**

Current Phase: Construction Phase %: 75% Delivery Method: CMAR
 Design Firm: Jumper Carter Sease Architects Contractor: M.B. Kahn Construction Company, Inc.




Construction Start: Q4 2021 Construction End: Q4 2022

Scope: 2019 Bond Referendum
Safety/Security
Technology /Infrastructure

Project Details: Scope of work includes Safety/Security improvements and Technology/Infrastructure improvements to the IT rooms.
Monthly Progress: Construction in progress. Submittals are being prepared. Cable pull has been complete. Camera and PA installation are in nearing completion. Remaining PA items are pending delivery. UPS has been shipped.

Phase 4 - 2019 Bond Referendum Renovation **Project ID: 51925388-4**

Current Phase: Design Phase %: 30% Delivery Method: CMAR
 Design Firm: Jumper Carter Sease Architects Contractor: M.B. Kahn Construction Company, Inc.



Construction Start: Q3 2022 Construction End: Q4 2022

Scope: 2019 Bond Referendum
Athletics

Project Details: Scope of work includes addition of baseball and softball fields at the facility.
Monthly Progress: Baseball and Softball Fields are pending conceptual site layout options.