

MONTHLY REFFERENDUM REPORT DETAILED - as of August 31, 2022




Whale Branch Early College High School Facilities Update by Project Cont.

Phase 3 - 2019 Bond Referendum Renovation Project ID: 51925394-3

Current Phase: Design Phase %: 10% Delivery Method: CMAR

Design Firm: Quackenbush Contractor: CPPI



Scope: 2019 Bond Referendum
Safety/Security
Technology /Infrastructure

Project Details: Safety/Security, and Technology/Infrastructure scope to start design in 2021 and construction in 2022 Summers.

Monthly Progress: Design is in progress. Site walkthru and kick-off meeting have taken place. Construction scheduled for Winter 2022.