

# MONTHLY REFFERENDUM REPORT DETAILED - as of September 30, 2022




## Broad River Elementary School

### Facilities Update by Project Cont.

Playground Renovation Project ID: 51925340-3

Current Phase: Closeout Phase %: 97% Delivery Method: CMAR

Design Firm: PlayWorld Contractor: PlayWorld



Construction Start: Q1 2021

Construction End: Q3 2021

Architect Selection    Design/Permitting    Project Bid    Construction    Closeout

Scope: 2019 Bond Referendum

Playgrounds

**Project Details:** Scope of work includes new playground equipment and surface areas.

**Monthly Progress:** Construction is complete. Pending closeout documentation.