

# MONTHLY REFFERENDUM REPORT DETAILED - as of October 31, 2022



**St. Helena Elementary School**  
**1025 Sea Island Pkwy, St. Helena Island 29920**  
 Cluster: Beaufort      Principal: Dr. Tara Mack


Original Appropriations:	\$2,133,509	Encumbered and Paid:	\$4,627,991
Transfers/Adjustments:	\$2,494,482	Paid to Date:	\$510,948
Revised Budget:	\$4,627,991	Available Budget:	\$0

## Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925339-1

Current Phase: Closeout      Phase %: 90%      Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture      Contractor: H.G. Reynolds Co, Inc.



Construction Start: Q3 2021

Construction End: Q3 2022

Architect Selection      Design/Permitting      Project Bid      Construction      Closeout

**Scope: 2019 Bond Referendum**

CM Pre-Con Services (SHES)

Design Services

Safety/Security

Special Inspections (from District 01 Design Services)

Survey Services (SHES)

Technology /Infrastructure

**Project Details:** Scope of work includes Safety/Security improvements to the vestibule entrance areas. Technology/Infrastructure improvements to the server rooms, and electrical systems.


**Monthly Progress:** Construction is complete. Closeout documents are pending submission.

## Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925339-2

Current Phase: Construction      Phase %: 75%      Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture      Contractor: AJAX



Construction Start: Q3 2022

Construction End: Q4 2023

Architect Selection      Design/Permitting      Project Bid      Construction      Closeout

**Scope: 2019 Bond Referendum**

Safety/Security

Technology /Infrastructure

Technology under \$5,000

**Project Details:** Scope of work includes Safety/Security improvements to the notification system, cameras, exterior lighting and fencing. Technology/Infrastructure improvements to the audio systems and electrical systems.

**Monthly Progress:** Construction in progress. Safety/Security bullet-resistant glass and cabling on order. Electrical raceway and conduit work has begun.