

TRUMBULL BOARD OF EDUCATION
TRUMBULL, CONNECTICUT

FACILITIES SUBCOMMITTEE

Thursday, May 20, 2021

1:00 PM

Virtual Meeting via Google Meet:

Meeting ID

Video call link: <https://meet.google.com/ear-xwio-bft>

Or dial: (US) +1 315-646-8288 PIN: 879 385 194#

(Public may join the video conference or via phone, but will be placed on mute. There is no public comment.)

MEETING AGENDA

1. Approval of [3/19/21 Minutes](#)
2. Middlebrook Roof
3. Active/Pending Projects
4. Capital Projects
5. Summer Projects
6. Set next meeting date
7. Other Old Business
8. New Business

TPS Facilities Project List						
Name of Project	Facility	Funding	Estimated Cost	Status of Project	Planned / Final Completion Date	5/20/21 Update
Auditorium Lighting / AV	THS	Operating	\$8,000	In progress		Received lights, wrong side panels were sent.
Builders Hardware/Phase 2	All schools	Security Bond	\$111,815	In progress		
Madison Vestibule	MAD	Safety & Security Grant	\$68,000	In progress	Beginning of May	Bizmark complete. Meeting JKS 5/19 10:00 for panic hardware/swipes ect.
Bathroom stalls	All ES	Operating	\$150,000	In progress		
RAHU 2 - THS	THS	CRF Grant	\$50,000	In progress	4/30/21?	Complete
Bathroom sinks - touchless faucets	MAD, MB	CRF Grant	Number should be in grant	In Progress	3/31/21	Completed 3 schools in house. Contractor 90% complete with 3 schools
Tilework and foundation around the rear entrance of the Ag Science building	AG	TBD		Researching		Have estimate. will need to go out to bid. Should go in 2022 Capital plan.
Asbestos (Flooring and Insulation)	HC	2021 Capital	\$40,000	Bonding Approved		Meeting contractors early June
Asbestos (Flooring and Insulation)	MAD	2021 Capital	\$75,000	Bonding Approved		Meeting contractors early June
Remove ext. concrete shade panels	HC	2021 Capital	\$92,000	Bonding Approved		Scope of work is complete, going out to bid
Roof Replacement	MB	2021 Capital	\$1,725,000	Bonding Approved	7/31/21	

TPS Facilities Project List						
Name of Project	Facility	Funding	Estimated Cost	Status of Project	Planned / Final Completion Date	5/20/21 Update
Elevator Single bottom Cylinder Upgrade(code)	JR	2021 Capital	\$90,000	Bonding Approved		
Drainage design and construction	BH	2021 Capital	\$540,000	Bonding Approved		Town led project
Cooling Tower Replacement	FT	2021 Capital	\$150,000	Bonding Approved		
Boiler replacements	AG	2021 Capital	\$275,000	Bonding Approved		
Wellness/Fitness Center	THS	2021 Capital	\$35,000	Bonding Approved		
THS Auditorium Improvements (spotlight platforms)	THS	2021 Capital	\$57,500	Bonding Approved		On hold due to duct replacement in that area. Will explain...
Cooling tower sump replacement	THS	2021 Capital	\$120,000	Bonding Approved		
Vehicle Replacements/Grounds	DW	2021 Capital	\$120,000	Bonding Approved		Tractor on order
Parking Lot and Drainage work	LH	2021 Capital	\$290,000	Bonding Approved		Town led project
Split Systems	DF and Tashua	CRF Grant		In Progress	3/31/21	Ongoing
Domestic Hot Water at THS	THS	Operating		Pending		
Summer Project List		Operating		Waiting to see how many summer kids are approved - budgeted.		
Gym Floor Refinishing	MAD, FT	Operating		Pending Summer		