

MONTHLY REFFERENDUM REPORT DETAILED - as of December 31, 2022




Okatie Elementary School

Facilities Update by Project Cont.

Phase 2 - Playground Renovation Project ID: 51925372-3

Current Phase: Construction Phase %: 40% Delivery Method:

Design Firm: Churchich Recreation and Design Contractor: Churchich Recreation and Design



Construction Start: Q2 2022

Construction End: Q4 2022

Architect Selection Design/Permitting Project Bid Construction Closeout

Scope: 2019 Bond Referendum

Playgrounds

Project Details: Scope of work includes upgrades to the Playground areas.

Monthly Progress: The Construction has been scheduled for 2022 for the remaining playground areas. Purchase order has been issued and equipment is on order.