

North Clackamas School District
November 2016 Bond Measure
Project Schedule Update
October 20, 2021 (Red font indicates changes since the August 18, 2021 Community Bond Oversight Committee report)

School / Project	Design Start	Construction Start	Construction Completion	Comments	
Projects Completed					
1	Adrienne C. Nelson High School	June 2017	June 2019	August 2021	Moved from Projects in Construction
2	Alder Creek Middle School Improvements	February 2017	April 2018	September 2019	
3	Ardenwald Elementary School Improvements	June 2020	June 2021	September 2021	Moved from Projects in Construction
4	Athletic Fields / Clackamas High School Improvements	June 2017	June 2018	Fall 2018	
5	Athletic Fields / Rex Putnam High School Improvements	June 2017	June 2018	Fall 2018	
6	Beatrice Morrow Cannady Elementary School	January 2017	April 2018	August 2019	
7	Bilquist Elementary School Improvements	June 2018	June 2019	September 2019	
8	Clackamas High School East / Phase One Classroom Addition	January 2017	August 2017	May 2018	
9	Clackamas High School Improvements - West	May 2020	May 2021	September 2021	Moved from Projects in Construction
10	Clackamas High School Student Health Center Addition - West	May 2020	May 2021	September 2021	Moved from Projects in Construction
11	Clackamas High School -West Canopy Repair	June 2018	June 2019	September 2021	
12	District Stadium at Alder Creek Middle School Replacement	Winter 2017	Spring 2018	Fall 2018	
13	Facility Operations (Fire Restoration) Phase 1 & 2 Improvements	March 2017	March 2017	January 2018	
14	Happy Valley Middle School Classroom Addition	September 2016	June 2017	March 2018	
15	Happy Valley Elementary School Improvements	May 2020	May 2021	September 2021	Moved from Projects in Construction
16	Happy Valley Middle School Improvements	May 2020	May 2021	September 2021	Moved from Projects in Construction. Building Substantially Complete. Covered play structure completed by January 2022
17	Hector Campbell Elementary School Improvements	June 2020	June 2021	September 2021	Moved from Projects in Construction
18	Linwood / Sojourner Elementary Schools Improvements	May 2018	May 2019	September 2019	
19	Lot Whitcomb Elementary School Improvements and Additions	January 2017	January 2018	September 2018	
20	Milwaukie / El Puente Elementary Schools	June 2018	June 2019	October 2020	
21	Milwaukie High School/Milwaukie Academy of The Arts	December 2016	March 2018	Summer 2020	
22	Milwaukie High School / Lake Road Athletic Fields Renovations	June 2017	June 2018	Winter 2019	
23	Mount Scott Elementary School Classroom and Cafeteria Addition	September 2016	June 2017	January 2018	
24	Mount Scott Elementary School Improvements	May 2017	May 2018	December 2018	
25	New Urban High School Replacement	December 2018	May 2020	September 2021	Moved from Projects in Construction. Phased Substantial Completion into October 2021
26	Oak Grove Elementary School Improvements	April 2017	June 2018	December 2018	
27	Oregon Trail Elementary School Improvements	June 2019	May 2020	September 2020	
28	Owen Sabin/Ben Schellenberg Professional Technical Center/Land Lab Improvements/Technology Information Services	January 2018	March 2019	Winter 2020	
29	Rex Putnam High School Improvements (Stadium field & Track 2021)	January 2018	June 2019	September 2019	
30	Rex Putnam High School Health Center Addition	September 2016	May 2017	November 2017	
31	Riverside Elementary School Improvements	June 2019	June 2020	December 2020	
32	Rock Creek Middle School (Clackamas High School Improvements - East) - Phase 2	May 2020	May 2021	September 2021	Moved from Projects in Construction. Building Substantially Complete. Covered play structure completed by January 2022
33	Scouters Mountain Elementary School Improvements	June 2020	June 2021	September 2021	
34	Seth Lewelling Elementary School Improvements and Addition	April 2017	June 2018	February 2019	
35	Spring Mountain Elementary School Improvements	May 2020	June 2021	September 2021	Moved from Projects in Construction
36	Sunnyside Elementary School Improvements	January 2017	April 2018	February 2019	
37	Transportation Facility Improvements Phase 1	Winter 2017	Winter 2018	October 2018	
38	Transportation Facility Phase 3A (Site work & new driveway)	March 2018	Spring 2020	Summer 2020	
39	Transportation Facility Improvements Phase 2 (Elevator)	March 2018	May 2019	Winter 2020	
40	Verne A. Duncan Elementary School Improvements	June 2018	October 2018	March 2019	
41	Wibur D. Rowe Middle School and Field Improvements	May 2017	June 2018	October 2019	
42	View Acres Elementary School Improvements	June 2019	June 2020	September 2020	
Projects In Construction					
42	Ardenwald Elementary School Improvements	June 2020	June 2024	September 2024	Moved from Projects in Design section—Moved to Projects Completed section.
43	Adrienne C. Nelson High School	June 2017	June 2019	August 2024	Moved to Projects Completed section
44	Rock Creek Middle School (Clackamas High School Improvements—East) - Phase 2	May 2020	May 2024	September 2024	Phased-substantial-completion—Covered-play-structure-completed-by-January-2022—Moved to Projects Completed section.
45	Clackamas High School Improvements—West	May 2020	May 2024	September 2024	Moved to Projects Completed section
46	Clackamas High School Student Health Center Addition—West	May 2020	May 2024	September 2024	Moved to Projects Completed section
47	Happy Valley Elementary School Improvements	May 2020	May 2024	September 2024	
48	Happy Valley Middle School Improvements	May 2020	May 2024	September 2024	Phased-substantial-completion—Covered-play-structure-completed-by-January-2022—Moved to Projects Completed section.
49	Hector Campbell Elementary School Improvements	June 2020	June 2024	September 2024	Moved from Projects in Design section—Moved to Projects Completed section.
50	New Urban High School Replacement	December 2018	May 2020	September 2024	Possible phased-substantial-completion-into-October-2024—Moved to Projects Completed section.
51	Spring Mountain Elementary School Improvements	May 2020	June 2024	September 2024	Moved from Projects in Design section—Moved to Projects Completed section.
*	Transportation Facility Phase 3B (Site work & new shop)	March 2018	Spring 2021	Fall 2021	
Projects In Design					
Future Projects					
Miscellaneous small projects (TBD)					
Warranty phase / work					
Project and program closeout process and documentation					

Until 12 months after substantial completion