

# Crown Point Community School Corporation Construction Projects

## Board Report January 23, 2023



# Table of Contents

## Crown Point Community School Corporation Construction Projects

### Board Report January 23, 2023

- **New Robert Taft Middle School**
- **High School Additions & Renovations**
- **Timothy Ball Elementary Additions & Renovations**
- **Douglas MacArthur Elementary Additions & Renovations**
- **Colonel John Wheeler Middle School Additions & Renovations**
- **New Administration Building and Alt Ed/Resource Center**
- **Dwight D. Eisenhower Additions and Renovations**





# Progress Photographs



**Classroom Casework**

## **New Robert A. Taft Middle School:**

- Completed interior CMU in Unit F kitchen
- Completed setting structural steel for Unit J auditorium commons
- Completed roofing Unit H gym
- Continued drywall and tape throughout academic wing
- Began interior CMU in Unit G locker rooms
- Began floor tile in Unit D bathrooms
- Began casework in Unit D classrooms
- Began pulling wire to Unit D classrooms
- Began exterior facebrick on community building



# Progress Photographs



**Community Building and Football Field**

## **New Robert A. Taft Middle School:**

### **Next Four Weeks**

- Complete drywall and tape throughout academic wing
- Complete interior CMU in Unit G locker rooms
- Complete exterior facebrick on community building
- Begin interior CMU walls in Unit J auditorium
- Begin floor tile in Unit C bathrooms
- Begin casework in Unit C classrooms
- Begin pulling wire to Unit C classrooms
- Begin installing metal panels on Unit G gym
- Begin interior CMU walls on community building





# Progress Photographs



## High School Additions & Renovations:

- Completed exterior CMU walls for athletic addition
- Completed drywall and tape in Unit F administration area
- Completed overhead mechanical piping in Unit F administration area
- Completed access roads and layout for athletic fields community building
- Continued roofing replacement over pool area
- Began interior CMU walls on second floor of Unit A classroom addition

**Athletic Addition Exterior CMU**



# Progress Photographs



**Classroom Addition**

## **High School Additions and Renovations:**

### **Next Four Weeks**

- Complete interior CMU walls on second floor of Unit A classroom addition
- Complete installation of light fixtures on first floor Unit F administration area
- Complete excavation and pouring of footings for athletic community building
- Begin exterior CMU walls for Unit K performing arts addition
- Begin masonry work for Unit D first floor corridor
- Begin CMU foundations and exterior CMU walls for athletic community building





# Progress Photographs



**Unit A Classroom Addition Lockers**

## **Timothy Ball Additions & Renovations:**

- Completed installation of lockers and casework for Unit A classroom addition
- Completed ductwork and sprinkler piping in Unit C gym addition
- Completed interior and exterior facebrick for Unit C kindergarten addition
- Continued drywall in Unit C kindergarten addition
- Began drywall and tape in Unit D pre-k addition



# Progress Photographs



**East Additions Exterior Facebrick**

## **Timothy Ball Additions and Renovations:**

### **Next Four Weeks**

- Complete flooring and base in Unit A classroom addition
- Complete wallpaper and ceiling tile in Unit A classroom addition
- Complete drywall in Unit C kindergarten addition
- Complete installing athletic equipment in Unit C gym addition
- Begin bathroom tile in Unit D pre-k additions
- Begin installing gym floor in Unit C gym addition





# Progress Photographs



## **Douglas MacArthur Additions & Renovations:**

- Completed interior metal stud framing for Unit D classroom addition
- Completed in wall plumbing and electrical rough-ins in Unit D classroom addition
- Completed roofing for Unit B gym addition and Unit D classroom addition
- Poured slab-on-grade for Unit B gym addition
- Continued site utilities

**Classroom Addition Exterior Facebrick**



# Progress Photographs



**Gymnasium/Administration Addition**

## **Douglas MacArthur Additions and Renovations:**

### **Next Four Weeks**

- Complete exterior facebrick for Unit D classroom addition
- Complete interior metal stud framing for Unit B administration/music room area
- Continue plumbing and electrical in wall rough-ins for Unit B administration/music room area
- Begin drywall and taping in Unit D classroom addition
- Begin installing windows for Unit D classroom addition





# Progress Photographs



## John Wheeler Additions & Renovations:

- Completed structural steel for Unit A classroom addition
- Completed exterior CMU walls for Unit G auditorium addition
- Completed prep work for slab-on-deck for Unit A classroom addition
- Began interior CMU walls for Unit G auditorium addition
- Began exterior CMU walls for Unit A classroom addition

## Auditorium Addition





# Progress Photographs



**Classroom Addition**

## **John Wheeler Additions and Renovations:**

### **Next Four Weeks**

- Complete interior CMU walls for Unit G auditorium addition
- Pour thickened slabs for Unit G auditorium addition
- Pour slab-on-deck for Unit A classroom addition
- Continue mechanical piping in boiler room
- Begin mechanical, electrical, and plumbing work in Unit G auditorium addition





# Progress Photographs



## New Administration Building and Alt Ed/Resource Center:

- Completed exterior framing and sheeting on second floor
- Completed roof trusses
- Continued facebrick
- Continued installation of site utilities
- Began interior metal stud framing on first floor
- Began metal roof decking
- Began plumbing and electrical rough-ins on first floor

## New Administration Center Roofing





# Progress Photographs



**New Administration Front Entrance**

## **New Administration Building and Alt Ed/Resource Center :**

### **Next Four Weeks**

- Complete metal roof decking
- Continue plumbing and electrical rough-ins on first floor
- Continue exterior facebrick
- Continue installation of site utilities
- Begin framing second floor trusses for drywall
- Begin roofing low roof





# Progress Photographs



## **Dwight D. Eisenhower Elementary School** **Additions and Renovations :**

- Completed site utilities
- Completed structural steel for Unit D classroom addition
- Completed footings for Unit E classroom addition
- Completed new fiber run to building
- Completed mechanical and plumbing runs inside of building for new addition connections

**Unit E Classroom Addition Footings**





# Progress Photographs



## Dwight D. Eisenhower Elementary School Additions and Renovations:

### **Next Four Weeks**

- Complete column pads for Unit E classroom addition
- Pour slab on grade for Units D and E classroom additions
- Begin setting structural steel for Unit E classroom addition
- Begin exterior CMU walls for Units D and E classroom additions

## **Unit D Classroom Addition Structural Steel**