

MONTHLY REFFERENDUM REPORT DETAILED - as of January 31, 2023




Mossy Oaks Elementary School Facilities Update by Project Cont.

Phase 2 - 2019 Bond Referendum Renovation Project ID: 51925337-3

Current Phase: Construction Phase %: 45% Delivery Method: CMAR

Design Firm: Quackenbush

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum
Safety/Security
Technology /Infrastructure

Project Details: Scope of work includes Safety/Security, and Technology/Infrastructure improvements.

Monthly Progress: Construction in progress. Mobilization is complete. Electrical support work is in progress. Camera and PA installation scheduled for May with a Summer cutover.