

Crown Point Community School Corporation Construction Projects

Board Report February 27, 2023



Crown Point Community School Corporation Construction Projects

Table of Contents

Board Report February 27, 2023

- **New Robert Taft Middle School**
- **High School Additions & Renovations**
- **Timothy Ball Elementary Additions & Renovations**
- **Douglas MacArthur Elementary Additions & Renovations**
- **Colonel John Wheeler Middle School Additions & Renovations**
- **New Administration Building and Alt Ed/Resource Center**
- **Dwight D. Eisenhower Additions and Renovations**



Progress Photographs



Auditorium Brick

New Robert A. Taft Middle School:

- Completed tile in Unit D restrooms
- Completed educational casework in academic wing classrooms
- Completed interior CMU in Unit G locker rooms
- Completed exterior facebrick on community building
- Continued pulling wire in academic wing
- Continued drywall taping and painting in academic wing
- Began hanging drywall in Unit A admin area
- Began interior CMU in Unit K
- Began ductwork in Unit K
- Began above ceiling mechanical piping in community building



Progress Photographs



Academic Wing Lockers

New Robert A. Taft Middle School:

Next Four Weeks

- Complete drywall taping and painting throughout academic wing
- Complete interior CMU in Units J and K
- Complete above ceiling mechanical piping in community building
- Complete tile in Unit C restrooms
- Complete science casework in academic wing
- Continue installing metal panels on Unit G gym
- Begin site work and prepping for concrete sidewalks and asphalt paving
- Begin installing watermain



Progress Photographs



High School Additions & Renovations:

- Completed pouring slab on grade concrete for Unit T athletic addition
- Completed footings and foundations for community building
- Completed curtain wall glazing for Unit T athletic addition
- Completed natural gas piping for science classrooms in Unit A classroom addition
- Continued interior CMU walls in Unit A classroom addition
- Began exterior CMU walls on Unit K performing arts addition
- Began painting Unit F first floor admin area

Unit K Performing Arts Addition Exterior CMU



Progress Photographs



Unit T Athletic Addition Interior

High School Additions and Renovations:

Next Four Weeks

- Complete exterior CMU walls on Unit K performing arts addition
- Complete drywall and tape in Unit A classroom addition
- Complete painting Unit F admin area
- Begin interior CMU walls in Unit K performing arts addition
- Begin above ceiling mechanical piping in Unit K performing arts addition
- Begin facebrick on Unit A classroom addition
- Begin structural steel framing for tennis court viewing platform
- Begin exterior CMU walls for community building



Progress Photographs



Unit A Classroom Addition Interior

Timothy Ball Additions & Renovations:

- Completed Unit A classroom addition and moved teachers in
- Completed painting and sound panels in Unit C gym addition
- Completed drywall and taping of Unit C kindergarten addition
- Began installing wood floor for Unit C gymnasium
- Began painting Unit D pre-k classrooms
- Began installing casework in Unit D pre-k classrooms
- Began demo in Unit B existing classroom A section



Progress Photographs



Classroom Addition Metal Panels

Timothy Ball Additions and Renovations:

Next Four Weeks

- Complete metal panels on Unit A classroom addition
- Complete paint in Unit C kindergarten addition
- Complete wood floor in Unit C gymnasium
- Complete painting and casework in Unit D pre-k addition
- Complete demo in Unit B existing classroom A section
- Begin installing carpet and wallpaper in Unit D pre-k addition
- Begin installing doors and hardware in Unit C gymnasium



Progress Photographs



Douglas MacArthur Additions & Renovations:

- Continued exterior facebrick on classroom and gym additions
- Continued roofing Unit C and D tie-in area
- Began painting in Unit D classroom addition
- Began installing wall tile in Unit D restrooms
- Began installing unit ventilators HVAC system in Unit D classroom addition

Classroom Addition Exterior Facebrick



Progress Photographs



Classroom Addition Interior

Douglas MacArthur Additions and Renovations:

Next Four Weeks

- Complete exterior facebrick for classroom addition and gym addition
- Complete painting in Unit D classroom addition
- Complete wall tile in Unit D restrooms
- Continue above ceiling fire protection piping in Unit B admin/music area
- Begin steel erection for new main entry front canopy
- Begin installing aluminum windows and glass in Unit D classroom addition
- Begin shingle roof on Unit D classroom addition



Progress Photographs



Classroom Addition Interior CMU

John Wheeler Additions & Renovations:

- Completed pouring slab-on-deck for Unit A classroom addition
- Completed underground electrical work in Unit G auditorium stage area
- Continued above ceiling mechanical piping in Unit G auditorium
- Continued interior CMU walls in Unit G auditorium
- Began interior CMU walls in Unit A classroom addition
- Began slab-on-grade in Unit A classroom addition



Progress Photographs



Classroom Addition Exterior CMU

John Wheeler Additions and Renovations:

Next Four Weeks

- Complete interior CMU walls for Unit G auditorium addition
- Complete pouring slab-on-grade in Unit G auditorium stage area
- Complete interior CMU walls in Unit A classroom addition
- Continue boiler room mechanical piping
- Begin exterior metal stud framing in Unit A classroom addition
- Begin erecting front entrance structural steel for Unit G auditorium addition
- Begin erecting auditorium catwalk steel



Progress Photographs



New Administration Building and Alt Ed/Resource Center:

- Completed framing second floor trusses for drywall
- Completed metal roof decking
- Completed facebrick on south side
- Completed first floor electrical rough-ins
- Continued first floor plumbing rough-ins
- Continued site utilities

New Administration Center Brick



Progress Photographs



New Administration Front Entrance

New Administration Building and Alt Ed/Resource Center :

Next Four Weeks

- Complete site storm utilities
- Complete facebrick on east side
- Continue plumbing rough-ins for kitchen
- Continue electrical rough-ins on second floor
- Begin hanging ductwork on first floor
- Begin insulation and drywall for second floor attic space



Progress Photographs



Unit E Classroom Addition

Dwight D. Eisenhower Elementary School **Additions and Renovations :**

- Completed concrete footings for Units D and E classroom additions
- Completed erecting structural steel for Units D and E classroom additions
- Completed pouring slab-on-grade for Unit D classroom addition
- Continued working on site road around south side of building
- Began grading around Units D and E classroom additions



Progress Photographs



Unit D Classroom Addition

Dwight D. Eisenhower Elementary School Additions and Renovations:

Next Four Weeks

- Complete pouring slab-on-grade for Unit E classroom addition
- Continue site work around new additions
- Begin exterior metal stud framing for Units D and E classroom additions
- Begin roofing for Units D and E classroom additions
- Begin in-wall electrical rough-ins in Unit D classroom addition