



Region 14 Schools

Serving the Towns of Bethlehem and Woodbury

MINUTES

Meeting of the Region 14 Board of Education
Ad hoc Horse Barn Committee
Wednesday, March 8, 2023; 3:00 p.m.
Central Office Conference Room

Present

Chris Matta, Chair
Jim Crocker
Carol Ann Brown
Chris Griffin

Absent

N/a

Region 14 Committee Members Present

Brian Murphy, Superintendent
Tina Tanguay, Director of Finance and Operations
Pamela Sordi, Principal
Michael Molzon, Director of Grounds and Maintenance

Absent

Ed Belinsky

Also Present

Justin Giampaolo, Vice President, Burlington Construction Company
Joe Riccio, Project Engineer, Burlington Construction Company

Patricia Paige, Recording Clerk

I. Call to order

Chris Matta called the meeting to order at 3:00 p.m.

II. Project Timeline and Expectations

Representatives from Burlington Construction Company were in attendance to address several questions and concerns that were brought up at the last meeting regarding permits, timeline, impacts to the school day/events and safety matters.

Justin Giampaolo will provide an updated timeline, currently 8 weeks away from the building being delivered or approximately May 8th/15th. Anticipate mobilizing early April and commencing demolition about March 31st. Justin indicated that conversations with Ed Belinsky noted the buildings that are scheduled for demolition will be emptied out by that time. There is a three-month building period once the structure arrives with completion anticipated by the end of August 2023.

Project logistic discussions included:

- Justin will follow up with building, fire, and wetland permits with appropriate town departments and apprise Tina Tanguay
- Workers will park on access road near the lower barn
- Burlington Construction will provide temporary lavatory facilities for workers
- Appropriate signage defining work area will be erected
- Site Foreman to be assigned, will be on-site everyday

Ed Belinsky will submit, in writing, a formal storage plan for the next scheduled meeting. The plan will include all aspects of items to be stored, in all areas, including the six-bay garage, current storage barns (items to be discarded) and the newly constructed storage building. The plan will detail temporary and permanent storage and include the items to be stored or moved and the dates by which items are relocated.

A note was by Justin that any damaged asphalt would be the responsibility of, and replaced by, Burlington Construction Company.

Amy, the project architect from S/L/A/M, will be invited to the next scheduled meeting to review the site plan.

III. Adjourn

The meeting adjourned at 3:52 p.m.

Respectfully Submitted,



Patricia Paige

Board Clerk

Recorded and filed subject to Board of Education approval by: Patricia Paige, Board Clerk