

Legend for Areas of Construction –

A - 9th Grade B – Commons C – Admin D – Science E – Cafeteria/Dining F – Fine Arts G – Fine Arts/Aud
H – Kitchen J – Arena/Boys Athletics K- Girls Athletics L – Aux Gym/Storm Shelter M – Boys Athletics
N – Weight Room P – 12th Grade Q – Classrooms R – Chemistry Labs S- Science Labs
T – Open above Commons U – Fine Arts V – Upper Auditorium Classrooms W – Above Arena

WORK IN PROGRESS

For the period covering 2/27/23 through 3/3/23, the following site activities were observed:

- Poured bus loop drive and subgrade prep for main entry
- Continued roofing in Areas B, E and F
- MEP in-wall rough-in Areas A & C; Overhead rough-in Areas R & S
- Steel erection Areas G & K
- Continued CMU in Areas C, G, H & F
- Air and vapor barriers and windows Areas C & D

LOOK A HEAD

The following activities are projected to be in progress over the next two weeks:

- Pour entry paving and portion of loop road
- Steel erection Area G & K
- Roofing area A & C
- Continue CMU walls Areas G, J & K
- Fireproofing @ Area P

SITE AERIAL

Available via Dropbox Link

<https://bartlettcocke.box.com/s/3skt4xjfy6scw1g0mat1bhlfgmkbdbbn>



Exterior Sheathing/Windows Areas C & D



Area K Steel Erection



Area H CMU



Bus Loop Poured



Roofing Areas B & E



Area S MEP Overhead and Wall Framing



CONSTRUCTION UPDATE

WICHITA FALLS LEGACY HIGH SCHOOL

March 3, 2023