

Legend for Areas of Construction –

A - 9th Grade B – Commons C – Admin D – Science E – Cafeteria/Dining F – Fine Arts G – Fine Arts/Aud
H – Kitchen J – Arena/Boys Athletics K- Girls Athletics L – Aux Gym/Storm Shelter M – Boys Athletics
N – Weight Room P – 12th Grade Q – Classrooms R – Chemistry Labs S- Science Labs
T – Open above Commons U – Fine Arts V – Upper Auditorium Classrooms W – Above Arena

WORK IN PROGRESS

For the period covering 2/27/23 through 3/3/23, the following site activities were observed:

- Completed drywall in Area A
- Completed Area B curtainwall
- Continued wall framing Areas C & D
- Completed Area F Roofing, and started Area G
- Completed air and vapor barrier Academic/Admin wing
- Began Area A brick veneer
- Poured Kell Road entrance to existing parking lot

LOOK A HEAD

The following activities are projected to be in progress over the next two weeks:

- Start drywall Areas C & D
- Complete all CMU load bearing walls
- Continue hanging steel
- Begin east side parking lot paving
- Begin roofing Areas H, K, L & N
- Begin Area F air and vapor barrier

SITE AERIAL

Available via Dropbox Link

<https://bartlettcocke.box.com/s/3skt4xjfy6scw1g0mat1bhlfgrmkdbbn>



Area B Curtainwall



Area F Band Rehearsal Hall



Area A Brick Veneer started



Area A Collaboration Space



Courtyard Stone subbase



Area V Floor and roof deck

