

Legend for Areas of Construction –

A - 9th Grade B – Commons C – Admin D – Science E – Cafeteria/Dining F – Fine Arts G – Fine Arts/Aud
 H – Kitchen J – Arena/Boys Athletics K- Girls Athletics L – Aux Gym/Storm Shelter M – Boys Athletics
 N – Weight Room P – 12th Grade Q – Classrooms R – Chemistry Labs S- Science Labs
 T – Open above Commons U – Fine Arts V – Upper Auditorium Classrooms W – Above Arena

WORK IN PROGRESS

For the period covering 1/21/23 through 1/27/23, the following site activities were observed:

- Area J girder fabrication
- Fire sprinkler rough-in Areas A-E
- MEP hangers 2nd floor admin and classroom wing
- Interior cold form stud framing Area C
- Continued CMU Areas G, J & K
- Continued overhead MEP rough-in Areas A & C

LOOK A HEAD

The following activities are projected to be in progress over the next two weeks:

- Storefront/window delivery
- Complete MEP rough-in Area A, C, D
- Electrical room framing and green board
- Steel decking Areas F, G, K
- Continue CMU walls Areas G, J
- Fireproofing @ 2nd floor admin and classroom wing

SITE AERIAL

Available via Dropbox Link

<https://bartlettcocke.box.com/s/3skt4xjfy6scw1g0mat1bhlfgmkbdbbn>



Exterior Framing/Sheathing Areas A-E



Area G Steel Erection




Roofing Area D



Steel and CMU @ Area K



Storm Shelter Roof Poured



Girder Fabrication/Assembly