

CONSTRUCTION UPDATE WICHITA FALLS LEGACY HIGH SCHOOL November 23, 2022

Legend for Areas of Construction -

 $\begin{array}{lll} A-9^{th}\ Grade & B-Commons & C-Admin & D-Science & E-Cafeteria/Dining & F-Fine Arts & G-Fine Arts/Aud \\ H-Kitchen & J-Arena/Boys Athletics & K-Girls Athletics & L-Aux Gym/Storm Shelter & M-Boys Athletics \\ N-Weight Room & P-12^{th}\ Grade & Q-Classrooms & R-Chemistry Labs & S-Science Labs \\ \end{array}$

T – Open above Commons U – Fine Arts V – Upper Auditorium Classrooms W – Above Arena

WORK IN PROGRESS

For the period covering 11/19/22 through 11/23/22, the following site activities were observed:

- Pour #1 Southeast Parking Lot
- Roof decking Areas A & D
- Area A metal stud framing
- Continued CMU Areas F, G, J & K
- Continued overhead MEP rough-in Areas A & D
- Began primary electrical pullbox installation

LOOK A HEAD

The following activities are projected to be in progress over the next two weeks:

- Area E slab on metal deck pour
- Areas B & C metal deck pour
- Complete structural steel Area B
- Pour loading dock pavement
- Continue CMU walls Areas F, J & K
- Roof blocking

SITE AERIAL

Available via Dropbox Link

https://bartlettcocke.box.com/s/n5pj9dc713hws99eu54i3c31nymjqigv

https://bartlettcocke.box.com/s/n3hym5ktl0nul6vpkqu7jpotbs3hwmyl



1









Area A Exterior Cold Form Stud Framing



Paving Southeast Parking Lot



Primary Electric pullboxes







Area F & G CMU walls



Area B & C Structural Steel Erection



Loading Dock pavement reinforcing







2









CD TO QC DRAFT COPY ONLY NOT FOR REGULATO APPROVAL, PERMITTI OR CONSTRUCTION

MASTER PLAN • LEVEL

1eet No

A1.1

ACKAGE VOLUME

HICH FOLLOW

12021

1 MASTER PLAN - LEVEL 1

PLAN

