

## Legend for Areas of Construction –

A - 9<sup>th</sup> Grade    B – Commons    C – Admin    D – Science    E – Cafeteria/Dining    F – Fine Arts    G – Fine Arts/Aud  
 H – Kitchen    J – Arena/Boys Athletics    K- Girls Athletics    L – Aux Gym/Storm Shelter    M – Boys Athletics  
 N – Weight Room    P – 12<sup>th</sup> Grade    Q – Classrooms    R – Chemistry Labs    S- Science Labs  
 T – Open above Commons    U – Fine Arts    V – Upper Auditorium Classrooms    W – Above Arena

## WORK IN PROGRESS

For the period covering 9/16/22 through 9/23/22, the following site activities were observed:

Masonry Work progressing through Areas F & G moving plan south.

Electrical is roughing CMU in Areas F & G including Theater Seating  
 Rough-ins and 2nd lvl in Area A ahead of concrete pour next week.

Cap Rock Erectors is Completing Area D and has Completed Misc.  
 Steel in Areas E, working through A and just commencing in C.

Cutting of Detention Pond continuing, as well as Starting to push into the  
 Athletics Fields

## LOOK A HEAD

The following activities are projected to be in progress over the next two weeks:

Continued Progress on Masonry in F & G and Misc. Steel Installation  
 in Area C.

Electrical rough-in openings in CMU walls of Areas F and G.

Continuing with remaining SOG pours next week of Areas K and the  
 last part of J as well as 2nd level Area A.

Site work looking to continue grading of Athletics Fields and Parking  
 Lot north of Area F.

Roofing Mobilizing Monday to begin stocking Area E and Begin  
 Insulation Install

## SITE AERIAL

Available via Dropbox Link

<https://bartlettcocke.box.com/s/946fip3xxpg3t5r92kzykbfufujm0u0>



Area J & K Slab on Grad Prep



Area D Steel Erection Complete



Area F & G CMU



Area A & E Overhead Hangers and Straps



Area C & D Steel Erection



Area T Walkway and Art Balcony



