

WORK IN PROGRESS

For the period covering 8/27/22 through 9/2/22, the following on-site activities were observed:

- Area F Poured, G Prep Underway
- Steel, Joist & Deck Deliveries Continued
- Plumbing/Elec. Rough @ Area M.
- Site Cut & Fill (North End & Detention Pond)
- Storm Sewer Ongoing
- Mason Continuing @ Area F
- Layout Primary Elec

LOOK A HEAD

The next two weeks activities are projected to include:

- Pour Area G
- Pour Prep Area H
- Begin Steel Erection @ E
- Continue Site Cut & Fill
- Complete In Pad MEP
- Continue CMU @ F
- Begin Elec Primary Excavation

SITE AERIAL - <https://www.dropbox.com/sh/pr8esphmwqzzbm8/AACQjKJXd4zzOCiIPwZXrIJOa?dl=0>

Now: 09/02/22



Looking Northwest



CMU Elevator Shaft Area F



Storm Sewer Ongoing East Side



Area F Slab Poured



CMU Ongoing Area F



Storm Sewer ongoing East Side



Grade Beams Area M/N