

### WORK IN PROGRESS

For the period covering 8/6/22 through 8/12/22, the following site activities were observed:

1. Steel Erection in B and C
2. Concrete Pour of the Auditorium Stage and Competition Gym
3. Continued with Load Bearing CMU in Area F
4. Grade Beams and Forming of K and M

### LOOK A HEAD

The following activities are projected to be in progress over the next two weeks:

1. Pouring of Area L and M.
2. Decking in Area A,B,C
3. Load Bearing CMU Area G
4. Trenching for Site Poles and Grading of West Parking Lots

SITE AERIAL - <https://bartlettcocke.box.com/s/946fip3xxpg3t5r92kyzikbfnfujm0u0>



Looking Northwest into the building



Steel Erection Areas A, B, C, E



Area F & G CMU Ongoing



Concrete Slab on Grade Complete Area G & J



Grade Beams Areas K & M





Area P & T Steel Level 2



Completed Storm Shelter



Area G Slab on Grade Prep (Auditorium)



Area A & E Steel Erection Ongoing