


BOND UPDATE #198

3.31.23


Here's what is going on with our bond projects.

Enjoy!
Kristi


1. The foundation for the new football field's ticket booth is now complete. Crews are now making preparations for the concrete floor slab.
2. Electrical installation is ongoing in the Grandstands. This work should be completed soon.
3. The rubberized layer over the football field is complete. The field is now ready for AstroTurf, which will be installed over the next month or two.
4. Water-resistant wall coverings are being applied on the restroom and concessions walls under the Grandstands.
5. Sidewalks are being poured this week in the Commons' courtyard under the covered walkway.
6. The Greenhouse is finished! Once final inspections occur, students can start using the facility.
7. Crews have now begun assembling some of the steel framework for the new CTE Wing area.
8. The underground stormwater detention system under the new parking area is now installed. Crews will continue to make progress on the final couple of systems.
9. At the end of this week's update, you will find several photos of the Ferndale High School site with captions. You can also find more photos on the district website – including daytime pictures of construction taken every two hours, every day – at the following link: [Bond 2019 - Ferndale School District \(ferndalesd.org\)](https://www.ferndalesd.org/Bond-2019)
10. Below is the FHS project timeline as of February 28. It shows how much of our bond funding we have spent so far and how far along we are in building the new campus.



11. Below is a map showing the various components of the new FHS campus and when they'll be completed.



FHS Move-In Plan



If you have questions or comments about any of the content of this update, please feel free to reach out to me or one of my colleagues. Have a wonderful weekend!

Kristi



The foundation of the new football field's ticket booth



The football field's scoreboard is now installed



Concrete sidewalks being poured in the Commons' courtyard



Underground electrical piping in the CTE Wing subgrade (the land underneath the building)



Foundation formwork in the CTE Wing area