



PE Facility constructed with 2004 Bond Funds.



PE Facility constructed with 2004 Bond Funds.

PE Facilities: Roth, Kuehnle, Mittelstadt

Architect: RWS
KISD Contact: Don Blue
Contractor: Stephens Construction
original contractor; Frost Construction final contractor

Project Description:

These three PE facilities were built as part of the phase in project for elementary gymnasiums. The 2005 PE Facilities hit a huge snag in the fall of 2005 when Stephens Construction fell into financial difficulty and could not complete the projects. The surety company took over the project and awarded it to Frost Construction who began work the last week of April in 2006. Kuehnle, Roth and Mittelstadt gyms are now open and being used daily by the students.

Schedule:

Design: January 2005
Scheduled Construction Start: June 2005
Scheduled Completion: Complete

Status:

Complete

Construction Contract:

\$2,618,000