



**Interdistrict School for Arts and Communication
School Building Committee Meeting**

April 19, 2023, at 8:15 am

New London, CT

Minutes

- 8:18 am **1. WELCOME/CALL TO ORDER** *Chairman Richard Muckle*
- 8:19 am **2. Executive Director Comments** *Dr. Nicholas J. Spera*
- The building has been enclosed and taping happening for drywall. Greenboard is being delivered today to be installed behind fish tank area. Possible TCO in five weeks.
- 8:37 am **3. Walk through with JCJ & G. Donovan Associates**
- G. Donovan says that taping second and third level will be done this week. Concrete will be here next week to pour stair pads. Approval to make new holes for sprinkler line. Steel guy tomorrow to make holes. Glass is on site and need to address roof issue. Glass installation should be finished tomorrow. Brick is here and will start installing first level after windows are done. It will take four weeks to install level two and three bricks. Conversation ensued.
 - PR05 – Motion to approve the change order (PR05) for \$9,225.38 for the epoxy flooring and greenboard walls in the science room. Motion by Chairman Muckle, second K. Booker. Motion passed unanimously.
 - Building walk-through included discussions regarding drainage in fish tank area of 2nd floor and connections/entry points for panic buttons, phone and IT cabling throughout.
- 10:24 am **4. ADJOURNMENT** *Dr. Nicholas J. Spera*