



**Interdistrict School for Arts and Communication
School Building Committee Meeting**

May 10, 2023, at 8:15 am

New London, CT

Minutes

8:21 am

1. WELCOME/CALL TO ORDER

Chairman Richard Muckele

8:22 am

2. Executive Director Comments

Dr. Nicholas J. Spera

- Masons are starting on 2nd level. Crew of 5 people going strong. Mr. Cornish has been a great neighbor during this whole process. Discussion about the plaque for the building committee. Top floor is finished painting and 2nd floor is primed. IT can start Thursday after the painting is done in the closet. 4 weeks for 2nd and 3rd floor to finish the brickwork. Discussion about the spandrels.
- Board will do official contract with Something Fishy. All materials will be available prior to June 30th.
- Discussion about drain location and installation. Waiting on JCJ design so Donovan can estimate time and materials.

8:40 am

3. Walk through with JCJ & G. Donovan Associates

- G. Donovan masons will be here next week with a few crew members. Through Memorial Day weekend. The glass manufacturing rep will be here next week to show samples of the spandrels. Coordinating with flooring guy while painter finishes. Shade, screen and epoxy samples should be coming in to confirm color choices. Looked at cabinet wood samples. Discussion ensued.
- During the walkthrough it was decided to paint the door frames and pillars blue to match the accent walls.

9:00 am

4. ADJOURNMENT

Chairman Richard Muckele