

### WORK IN PROGRESS

For the period covering through 07/14/22, the following on-site activities were observed:

- Pier Drilling COMPLETE! Final Total: 672
- Storm Shelter Grade Beams (50% Poured)
- Site Sanitary Sewer Nearing Completion
- Site Cut & Fill Ongoing
- Formwork for upcoming SOG Pour (E)
- Poured Grade Beams @ (A/B)
- Completed MEP (A-E)

### LOOK A HEAD

The next two weeks activities are projected to include:

- Grade Beams, Pier Caps
- Complete Storm Shelter Grade Beams
- MEP Rough @ (H/K)
- SOG Pour Area (D)
- Continue Site Cut & Fill
- Start Domestic Water & Storm
- City to Finish Water Taps



