

## WORK IN PROGRESS

For the period covering 4/25/22 through 5/6/22, the following on-site activities were observed:

- Drilled piers ongoing (270 of 677 completed)
- Building pad soil fill/lifts complete
- Overall site cut and fill activities continued
- Pier cap excavation and forming and grade beams continued
- MEP underground material deliveries and installation started
- Conducted storm shelter preconstruction meeting
- Storm shelter precast wall panel and Double-T's off-site production in progress

## LOOK A HEAD

The next two weeks activities are projected to include:

- Continue drilled piers installation
- Continue pier cap and grade beam excavation, forming and pouring
- Continue off-site utility coordination and infrastructure work
- Storm Shelter precast wall panels off-site production

## SITE AERIAL

Not yet available



Overall Building Pad



Pier Caps Areas A-E Academic Wing



Off-site Precast Production



Anchor Bolts and Embeds



---

Adding fill material

---

Excavating for new sewer line connection



