

WORK IN PROGRESS

For the period covering 3/28/22 through 4/8/22, the following on-site activities were observed:

- Building pad soil fill/lifts in Academic Wing (Areas A-E) are now complete
- Test Drilled pier successfully completed, and production piers started (55 of 677 completed)
- Building pad soil fill/lifts in Fine Arts Wing (Areas F-N) continuing, 50% complete
- Overall site cut and fill activities continued

LOOK A HEAD

The next two weeks activities are projected to include:

- Continue building pad soil fill/lifts in Fine Arts Wing (Areas F-N)
- Continue drilled piers installation
- Continue overall site excavation/cut and fill activities
- Start off-site utility coordination and infrastructure work

SITE AERIAL

Not yet available



Building Pad Lifts Fine Arts Wing (Areas F-N)




Pier Drilling




Pier Drilling



Pier Drilling



Title text



Title text