

## WORK IN PROGRESS

For the period covering 3/28/22 through 4/8/22, the following site activities were observed:

- Completed drilling and pouring piers. To date 677 out of 677 piers are placed
- Continued excavation for grade beams and pier caps in Academic and Fine Arts Wings
- Continued setting vapor barrier and reinforcing steel at grade beams and pier caps
- Continued excavation and installing underground MEP systems
- Continued installation of site utility storm and sanitary sewer systems
- Continued building pad preparation

## LOOK A HEAD

The following activities are projected to be in progress over the next two weeks:

- Continue excavation for grade beams and pier caps in Academic and Fine Arts Wings
- Continue vapor barrier and reinforcing steel installation at grade beams and pier caps
- Pour grade beams and pier caps
- Continue underground MEP systems
- Continue with site utility infrastructure work
- Finish building pad preparation

## SITE AERIAL

Not yet available



Academic Wing (Area A) Grade Beams



Fine Arts Wing (Area F) Grade Beams



Academic Wing (Science Lab) UG MEP Rough-in



Academic Wing Restroom UG MEP Rough-in

