

HACIENDA LA PUENTE UNIFIED SCHOOL DISTRICT



School Site Improvement Projects

Regular Board Meeting
July 26, 2018

Business Services



Completed Projects

2018-2019

School Environment

Business Services: Completed Projects

Projects Completed as of July 26, 2018

Site	Item Description	Construct
District Office	Paving – All Parking areas	Complete
Los Molinos	Roofing replacement – Kinder Wing	Complete
Orange Grove	School Entry Signs	Complete
Palm Elementary	School Entry Signs	Complete
Wedgeworth	School Entry Signs	Complete



Projects In Progress

2018-2019

School Environment

Business Services: Current Projects

Projects In Progress as of July 26, 2018

Site	Item Description	Architect Plans	DSA Approval	Bidding	Construct	Target Date	Notes
Workman HS	Artificial Track and Field Phase I	Complete	N/A	In Progress		12/31/2018	Recommendation to reject all bids and rebid on the July 26 agenda
Workman HS	Artificial Track and Field Phase II	In Progress					TBP preparing Stadium construction documents based on February 8, 2017 Board direction
District Office	C Building Walkways & Parking	Complete	N/A			8/31/2019	
Dibble	Concrete Benches	N/A	N/A	Complete		9/30/2018	
District Office	Concrete Benches	N/A	N/A	In Progress		9/30/2018	
Stimson LC	Concrete Benches	N/A	N/A	Complete		9/30/2018	
Los Altos HS	CTE Engineering Project	In Progress					Resubmitting to OPSC and CDE
La Puente HS	CTE Project	In Progress					Preparing Submittal CDE
Valley	CTE Project	In Progress					Preparing Submittal CDE
Wilson HS	CTE Project	In Progress					Preparing Submittal CDE
Workman HS	CTE Project	In Progress					Preparing Submittal CDE
Nelson	Exterior Painting	Complete	N/A	Complete	In Progress	9/21/2018	
Wilson HS	Exterior Painting	Complete	N/A	Complete	In Progress	10/19/2018	

School Environment

Business Services: Current Projects

Projects In Progress as of July 26, 2018

Site	Item Description	Architect Plans	DSA Approval	Bidding	Construct	Target Date	Notes
Dibble	Fire Alarm Replacement	Complete	N/A	In Progress		12/31/2018	Fire Alarm Bid in progress
District Office	Fire Alarm Replacement	Complete	N/A	In Progress		8/31/2019	Fire Alarm Bid in progress
Willow - Old	Fire Alarm Replacement	Complete	N/A	Complete	In Progress	8/30/2018	
Willow - New	Fire Alarm Update	Complete	Complete	Complete	In Progress	8/30/2018	
Los Molinos	Floor Replacement - Interior Hallways	N/A	N/A	Complete		12/31/2018	Asbestos Bid in Progress
Kwis	Flooring – Rm 1	Complete	N/A	In Progress		8/31/2018	
Wilson HS	Food Science Room	Complete	Complete	In Progress		1/1/2019	
Baldwin	Irrigation Replacement	Complete	N/A	In Progress			
Cedarlane	Irrigation Replacement	Complete	N/A	In Progress			Reviewing for coordination with possible bond work.
Del Valle	Irrigation Replacement	Complete	N/A	In Progress			Reviewing for coordination with possible bond work.
Grazide	Irrigation Replacement	In Progress	N/A				
Sierra Vista	Irrigation Replacement	Complete	N/A	In Progress			Reviewing for coordination with possible bond work.
Sparks ES	Library Renovation	Complete	N/A	Complete	In Progress	7/31/2018	
Workman HS	Little Theatre Renovation	Complete	N/A	Complete	In Progress	8/31/2018	Complete Except for Flooring

School Environment

Business Services: Current Projects

Projects In Progress as of July 26, 2018

Site	Item Description	Architect Plans	DSA Approval	Bidding	Construct	Target Date	Notes
La Puente HS	Lower Field Irrigation	Complete	N/A	Complete	In Progress	12/31/2018	
Baldwin	MPR Lighting	N/A	N/A	In Progress		8/30/2019	Part of Phase 4 lighting
Bixby	MPR Lighting	N/A	N/A	In Progress		8/30/2019	Part of Phase 4 lighting
California	MPR Lighting	N/A	N/A	In Progress		8/30/2019	Part of Phase 4 lighting
Del Valle	MPR Lighting	N/A	N/A	In Progress		8/30/2019	Part of Phase 4 lighting
Grazide	MPR Lighting	N/A	N/A	In Progress		8/30/2019	Part of Phase 4 lighting
Kwis	MPR Lighting	N/A	N/A	In Progress		8/30/2019	Part of Phase 4 lighting
Los Altos ES	MPR Lighting	N/A	N/A	In Progress		8/30/2019	Part of Phase 4 lighting
Los Molinos	MPR Lighting	N/A	N/A	In Progress		8/30/2019	Part of Phase 4 lighting
Los Robles	MPR Lighting	N/A	N/A	In Progress		8/30/2019	Part of Phase 4 lighting
Nelson	MPR Lighting	N/A	N/A	In Progress		8/30/2019	Part of Phase 4 lighting
Palm ES	MPR Lighting	N/A	N/A	In Progress		8/30/2019	Part of Phase 4 lighting
Sparks ES	MPR Lighting	N/A	N/A	In Progress		8/30/2019	Part of Phase 4 lighting
Sunset	MPR Lighting	N/A	N/A	In Progress		8/30/2019	Part of Phase 4 lighting
Temple	MPR Lighting	N/A	N/A	In Progress		8/30/2019	Part of Phase 4 lighting
Wing Lane	MPR Lighting	N/A	N/A	In Progress		8/30/2019	Part of Phase 4 lighting
Willow	Multipurpose Room Renovation	In Progress				4/1/2019	
La Puente HS	Music Room Upgrades	N/A	N/A	In Progress		11/30/2018	
Los Altos HS	Music Room Upgrades	N/A	N/A	Complete	In Progress	11/30/2018	
Wilson HS	Music Room Upgrades	N/A	N/A	In Progress		11/30/2018	
La Puente HS	New Kitchen	Complete	Complete			7/15/2019	Bidding to be coordinated with pool

School Environment

Business Services: Current Projects

Projects In Progress as of July 26, 2018

Site	Item Description	Architect Plans	DSA Approval	Bidding	Construct	Target Date	Notes
La Puente HS	New Pool and Dressing Area	Complete	In Progress			7/15/2019	DSA Back Check appointment scheduled for July 30, 2018
California	Office entry doors and gates	Complete	Complete	Complete	In Progress	10/31/2018	
Del Valle	Office entry doors and gates	Complete	In Progress			7/31/2019	
Grandview	Office entry doors and gates	Complete	Complete	Complete	In progress	8/31/2018	
Orange Grove	Office entry doors and gates	Complete	Complete	Complete	In progress	12/31/2018	
Temple	Office entry doors and gates	Complete	In Progress			7/31/2019	
Workman ES	Office entry doors and gates	Complete	Complete	Complete	In progress	11/30/2018	
District Office	Office Remodel	N/A	N/A	Complete	In Progress	11/30/2018	
California	Paving – Demolition of Cottage, add parking	N/A	N/A	Complete	In Progress	12/31/2018	
Grazide	Perimeter Wall Replacement	Complete	Complete	In Progress			
Wedgeworth	Permanent School	In Progress				8/1/2021	
District Office	Phase II HVAC Replacement	Complete	Complete	In Progress			On hold for completion of moves
Wilson HS	Photoshop Renovation	Complete	Complete	Complete	In Progress	10/1/2018	Flooring to be replaced after completion of asbestos bid.
Los Altos ES	Portable Classroom Addition	Complete	Complete	Complete	In Progress	8/30/2018	
Wedgeworth	Portable Classroom Addition	Complete	Complete	Complete	In Progress	8/13/2018	
Cedarlane	Portable Headstart Classroom Addition	Complete	Complete	Complete	In Progress	10/30/2018	
Willow	Restroom Repairs and Renovations	In Progress				2/21/2019	
Grandview	Roof Replacement	Complete	Complete	Complete		10/31/2018	

School Environment

Business Services: Current Projects

Projects In Progress as of July 26, 2018

Site	Item Description	Architect Plans	DSA Approval	Bidding	Construct	Target Date	Notes
Mesa Robles	Roof Replacement	Complete	Complete	Complete		10/31/2018	
Newton	Roof Replacement	Complete	Complete	Complete	In Progress	8/31/2018	Work started over spring break. Roof is now water tight. Finishes being completed.
Willow Adult Ed	Roof Replacement	Complete	Complete	Complete	In Progress	8/31/2018	B Wing Complete
Workman HS	Roof Replacement	Complete	Complete	Complete	In Progress	9/30/2018	
Baldwin	School Entry Signs	N/A	N/A	Complete	In Progress	7/27/2018	
Bixby	School Entry Signs	N/A	N/A	Complete	In Progress	10/30/2018	
California	School Entry Signs	N/A	N/A	Complete	In Progress	7/27/2018	
Del Valle	School Entry Signs	N/A	N/A	Complete	In Progress	10/30/2018	
Dibble	School Entry Signs	N/A	N/A	Complete	In Progress	10/30/2018	
District Office	School Entry Signs	N/A	N/A	Complete	In Progress	10/30/2018	
Fairgrove	School Entry Signs	N/A	N/A	Complete	In Progress	7/27/2018	
Grandview	School Entry Signs	N/A	N/A	Complete	In Progress	7/27/2018	
Hudson	School Entry Signs	N/A	N/A	Complete	In Progress	10/30/2018	
Kwis	School Entry Signs	N/A	N/A	Complete	In Progress	7/27/2018	
Los Robles	School Entry Signs	N/A	N/A	Complete	In Progress	10/30/2018	
Nelson	School Entry Signs	N/A	N/A	Complete	In Progress	7/27/2018	Sign on site; pending installation
Palm Canyon	School Entry Signs	N/A	N/A	Complete	In Progress	8/30/2018	

School Environment

Business Services: Current Projects

Projects In Progress as of July 26, 2018

Site	Item Description	Architect Plans	DSA Approval	Bidding	Construct	Target Date	Notes
Sierra Vista	School Entry Signs	N/A	N/A	Complete	In Progress	10/30/2018	
Stimson LC	School Entry Signs	N/A	N/A	Complete	In Progress	10/30/2018	
Sunset	School Entry Signs	N/A	N/A	Complete	In Progress	10/30/2018	
Temple	School Entry Signs	N/A	N/A	Complete	In Progress	10/30/2018	
Valley Alt HS	School Entry Signs	N/A	N/A	Complete	In Progress	10/30/2018	
Willow	School Entry Signs	N/A	N/A	Complete	In Progress	10/30/2018	

Parking Lot Striping

District Office



Roofing Progress

Newton Elementary



Drinking Fountain Renovation


Multiple Sites

BEFORE



AFTER





Next Report – August 2018