

HACIENDA LA PUENTE UNIFIED SCHOOL DISTRICT



School Site
Improvement Projects

Regular Board Meeting
September 28, 2017

Business Services



Completed Projects

2017-2018

School Environment

Business Services: Completed Projects

Projects Started in 2016-17 Year Completed as of September 28, 2017

Site	Item Description	Construct
Cedarlane	Concrete Benches	Complete
Fairgrove	Concrete Benches	Complete
Grandview	Concrete Benches	Complete
Lassalette	Concrete Benches	Complete
Mesa Robles	Concrete Benches	Complete
Orange Grove	Concrete Benches	Complete
Sierra Vista	Concrete Benches	Complete
Sparks MS	Concrete Benches	Complete
Valinda	Concrete Benches	Complete
Wilson HS	Concrete Benches	Complete
Workman HS	Concrete Benches	Complete
California	Elementary Playground Surfacing	Complete
Grandview	Elementary Playground Surfacing	Complete
Los Molinos	Elementary Playground Surfacing	Complete
Los Robles	Elementary Playground Surfacing	Complete
Palm ES	Elementary Playground Surfacing	Complete
Temple	Elementary Playground Surfacing	Complete
Workman ES	Elementary Playground Surfacing	Complete
Bixby	Exterior Painting	Complete
Fairgrove	Exterior Painting	Complete
Valinda	Exterior Painting	Complete
Facilities	Fire Alarm Replacement	Complete
Bixby	Floor Replacement - Interior Hallways	Complete

School Environment

Business Services: Completed Projects

Projects Started in 2016-17 Year Completed as of September 28, 2017

Site	Item Description	Construct
Bixby	Floor Replacement - MPR	Complete
Los Molinos	Floor Replacement - MPR	Complete
Sierra Vista	Floor Replacement - MPR	Complete
Wing Lane	Floor Replacement - MPR	Complete
Los Molinos	Portable Classroom Addition	Complete
Wedgeworth	Portable Classroom Addition	Complete
La Puente HS	Roofing replacement - Administration	Complete
Valinda	Roofing replacement - Covered Walks	Complete
Wing Lane	Roofing replacement - Covered Walks	Complete
Wing Lane	Roofing replacement - MPR	Complete
Grazide	School Entry Signs	Complete
Lassalette	School Entry Signs	Complete
Valinda	School Entry Signs	Complete
Cedarlane	Shade Structure	Complete
Los Altos ES	Shade Structure	Complete
Stimson LC	Shade Structure	Complete
Wedgeworth	Shade Structure	Complete
Workman HS	Shade Structure	Complete
La Puente HS	Synthetic Turf Field Replacement	Complete

Synthetic Turf Field Replacement

McIntosh Field at La Puente High School





Projects In Progress

2017-2018

School Environment

Business Services: Current Projects

Projects Started in 2016-17 Year In Progress as of September 28, 2017

Site	Item Description	Architect Plans	DSA Approval	Bidding	Construct	Target Date	Notes
Workman HS	Artificial Track and Field Design	In Progress					Construction drawings in progress.
District Office	C Building Walkways & Parking	Complete	N/A			7/31/2018	On hold for completion of portables and electrical work
District Office	Compressed Natural Gas (CNG) Fuel Station	Complete	N/A	Complete	In Progress	8/31/2017	Pending Final Permit to be issued
Baldwin	Concrete Benches	N/A	N/A	Complete		10/31/2017	
Bixby	Concrete Benches	N/A	N/A	Complete		10/31/2017	
California	Concrete Benches	N/A	N/A	Complete		10/31/2017	
Del Valle	Concrete Benches	N/A	N/A	Complete		10/31/2017	
Dibble	Concrete Benches	N/A	N/A	Complete		10/31/2017	
District Office	Concrete Benches	N/A	N/A	In Progress		10/31/2017	
Grazide	Concrete Benches	N/A	N/A	Complete		10/31/2017	
Kwis	Concrete Benches	N/A	N/A	Complete		10/31/2017	
Los Altos ES	Concrete Benches	N/A	N/A	Complete		10/31/2017	
Los Molinos	Concrete Benches	N/A	N/A	Complete		10/31/2017	
Los Robles	Concrete Benches	N/A	N/A	Complete		10/31/2017	
Nelson	Concrete Benches	N/A	N/A	Complete		10/31/2017	
Palm ES	Concrete Benches	N/A	N/A	Complete		10/31/2017	
Sparks ES	Concrete Benches	N/A	N/A	Complete		10/31/2017	
Stimson LC	Concrete Benches	N/A	N/A	Complete		10/31/2017	

School Environment

Business Services: Current Projects

Projects Started in 2016-17 Year In Progress as of September 28, 2017

Site	Item Description	Architect Plans	DSA Approval	Bidding	Construct	Target Date	Notes
Sunset	Concrete Benches	N/A	N/A	Complete		10/31/2017	
Temple	Concrete Benches	N/A	N/A	Complete		10/31/2017	
Valley Alt HS	Concrete Benches	N/A	N/A	Complete		10/31/2017	
Wedgeworth	Concrete Benches	N/A	N/A	Complete		10/31/2017	
Wing Lane	Concrete Benches	N/A	N/A	Complete		10/31/2017	
Workman ES	Concrete Benches	N/A	N/A	Complete		10/31/2017	
Los Altos HS	Exterior Painting	N/A	N/A	Complete	In Progress	10/15/2017	Revising graphics
Dibble	Fire Alarm Replacement	Complete	N/A	Complete		11/30/2017	
District Office	Fire Alarm Replacement	Complete	N/A	In Progress		5/15/2018	Combined with HVAC Bid
Willow	Fire Alarm Replacement	Complete	In Progress	In Progress		11/15/2017	AJCC Areas completed 9/25/2017
Los Molinos	Floor Replacement - Interior Hallways	N/A	N/A	Complete	In Progress	1/6/2018	
Palm ES	Floor Replacement - MPR	N/A	N/A	Complete		1/6/2018	
Fairgrove	Head Start Classroom Replacement	Complete	Complete	In Progress		12/31/2017	Award of bid scheduled for October 26, 2017 Meeting
Baldwin	Irrigation Replacement	Complete	N/A	In Progress			
Cedarlane	Irrigation Replacement	Complete	N/A	In Progress			Reviewing for coordination with possible bond work.
Del Valle	Irrigation Replacement	Complete	N/A	In Progress			Reviewing for coordination with possible bond work.

School Environment

Business Services: Current Projects

Projects Started in 2016-17 Year In Progress as of September 28, 2017

Site	Item Description	Architect Plans	DSA Approval	Bidding	Construct	Target Date	Notes
Grazide	Irrigation Replacement	In Progress	N/A				
Los Molinos	Irrigation Replacement	Complete	N/A	In Progress			
Nelson	Irrigation Replacement	Complete	N/A	Complete	In Progress	12/31/2017	Purchase order issued September 20, 2017
Sierra Vista	Irrigation Replacement	Complete	N/A	In Progress			Reviewing for coordination with possible bond work.
La Puente HS	Lower Field Irrigation	Complete	N/A	In Progress			Contract re-awarded at August 10, 2017 Meeting
Baldwin	MPR Lighting	N/A	N/A	In Progress		10/15/2017	
Bixby	MPR Lighting	N/A	N/A	In Progress		10/15/2017	
California	MPR Lighting	N/A	N/A	In Progress		10/15/2017	
Del Valle	MPR Lighting	N/A	N/A	In Progress		10/15/2017	
Grazide	MPR Lighting	N/A	N/A	In Progress		10/15/2017	
Kwis	MPR Lighting	N/A	N/A	In Progress		10/15/2017	
Los Altos ES	MPR Lighting	N/A	N/A	In Progress		10/15/2017	
Los Molinos	MPR Lighting	N/A	N/A	In Progress		10/15/2017	
Los Robles	MPR Lighting	N/A	N/A	In Progress		10/15/2017	
Nelson	MPR Lighting	N/A	N/A	In Progress		10/15/2017	
Palm ES	MPR Lighting	N/A	N/A	In Progress		10/15/2017	
Sparks ES	MPR Lighting	N/A	N/A	In Progress		10/15/2017	
Sunset	MPR Lighting	N/A	N/A	In Progress		10/15/2017	
Temple	MPR Lighting	N/A	N/A	In Progress		10/15/2017	

School Environment

Business Services: Current Projects

Projects Started in 2016-17 Year In Progress as of September 28, 2017

Site	Item Description	Architect Plans	DSA Approval	Bidding	Construct	Target Date	Notes
Wing Lane	MPR Lighting	N/A	N/A	In Progress		10/15/2017	
Workman ES	MPR Lighting	N/A	N/A	In Progress		10/15/2017	
La Puente HS	Music Room Upgrades	N/A	N/A	In Progress		12/31/2017	
Los Altos HS	Music Room Upgrades	N/A	N/A	In Progress		12/31/2017	
Wilson HS	Music Room Upgrades	N/A	N/A	In Progress		12/31/2017	
District Office	NCS & Purchasing Offices	In Progress	N/A	Complete	In Progress	10/28/2017	
La Puente HS	New Kitchen	Complete	In Progress			10/30/2018	
La Puente HS	New Pool and Dressing Area	Complete	In Progress			10/30/2018	
California	Office entry doors and gates	Complete	In Progress			6/31/18	
Del Valle	Office entry doors and gates	Complete	In Progress			6/31/18	Reviewing for coordination with possible bond work.
Grandview	Office entry doors and gates	Complete	Complete			6/31/18	
Orange Grove	Office entry doors and gates	Complete	In Progress			6/31/18	
Temple	Office entry doors and gates	Complete	In Progress			6/31/18	Reviewing for coordination with possible bond work.
Workman ES	Office entry doors and gates	Complete	In Progress			6/31/18	
District Office	Paving – All Parking areas	N/A	N/A	Complete	In Progress	10/30/2017	60% Complete. Holding remaining work for CNG station
California	Paving – Demolition of Cottage, add parking	N/A	N/A	Complete	In Progress	10/31/2017	

School Environment

Business Services: Current Projects

Projects Started in 2016-17 Year In Progress as of September 28, 2017

Site	Item Description	Architect Plans	DSA Approval	Bidding	Construct	Target Date	Notes
District Office	Phase II HVAC Replacement	Complete	Complete	In Progress		5/15/2018	Moved to coordinate with relocation of Purchasing and NCS
Los Altos ES	Portable Classroom Addition	Complete	Complete	In Progress		12/31/2017	Award of bid scheduled for October 26, 2017 Meeting
Newton	Portable Classroom Replacement	Complete	Complete	In Progress		12/31/2017	Award of bid scheduled for October 26, 2017 Meeting
Baldwin	School Entry Signs	N/A	N/A	In Progress		11/30/2017	
Bixby	School Entry Signs	N/A	N/A	In Progress		11/30/2017	
California	School Entry Signs	N/A	N/A	In Progress		11/30/2017	
Cedarlane	School Entry Signs	N/A	N/A	In Progress		10/31/2017	
Del Valle	School Entry Signs	N/A	N/A	In Progress		12/30/2017	
Dibble	School Entry Signs	N/A	N/A	In Progress		11/30/2017	
District Office	School Entry Signs	N/A	N/A	In Progress		12/30/2017	
Fairgrove	School Entry Signs	N/A	N/A	In Progress		12/30/2017	
Grandview	School Entry Signs	N/A	N/A	In Progress		11/30/2017	
Kwis	School Entry Signs	N/A	N/A	In Progress		12/30/2017	
La Puente HS	School Entry Signs	N/A	N/A	In Progress		10/31/2017	
Los Altos ES	School Entry Signs	N/A	N/A	In Progress		10/31/2017	
Los Altos HS	School Entry Signs	N/A	N/A	In Progress		10/31/2017	
Los Molinos	School Entry Signs	N/A	N/A	In Progress		10/31/2017	
Los Robles	School Entry Signs	N/A	N/A	In Progress		12/30/2017	

School Environment

Business Services: Current Projects

Projects Started in 2016-17 Year In Progress as of September 28, 2017

Site	Item Description	Architect Plans	DSA Approval	Bidding	Construct	Target Date	Notes
Mesa Robles	School Entry Signs	N/A	N/A	In Progress		10/31/2017	
Nelson	School Entry Signs	N/A	N/A	In Progress		12/30/2017	
Orange Grove	School Entry Signs	N/A	N/A	In Progress		11/30/2017	
Palm ES	School Entry Signs	N/A	N/A	In Progress		12/30/2017	
Sierra Vista	School Entry Signs	N/A	N/A	In Progress		12/30/2017	
Sparks ES	School Entry Signs	N/A	N/A	In Progress		10/31/2017	
Sparks MS	School Entry Signs	N/A	N/A	In Progress		10/31/2017	
Stimson LC	School Entry Signs	N/A	N/A	In Progress		12/30/2017	
Sunset	School Entry Signs	N/A	N/A	In Progress		11/30/2017	
Temple	School Entry Signs	N/A	N/A	In Progress		12/30/2017	
Valley Alt HS	School Entry Signs	N/A	N/A	In Progress		11/30/2017	
Wedgeworth	School Entry Signs	N/A	N/A	In Progress		11/30/2017	
Wilson HS	School Entry Signs	N/A	N/A	In Progress		10/31/2017	
Wing Lane	School Entry Signs	N/A	N/A	In Progress		10/31/2017	
Workman ES	School Entry Signs	N/A	N/A	In Progress		10/31/2017	
Workman HS	School Entry Signs	N/A	N/A	In Progress		10/31/2017	
Valinda	Shade Structure	Complete	Complete	Complete	In Progress	10/15/2017	In progress
Workman ES	Shade Structure	Complete	Complete	Complete	In Progress	10/30/2017	In progress
Wilson HS	Shade structure - Concession Stand	Complete	Complete	Complete	In Progress	10/15/2017	

School Environment

Business Services: Current Projects

Projects Started in 2016-17 Year In Progress as of September 28, 2017

Site	Item Description	Architect Plans	DSA Approval	Bidding	Construct	Target Date	Notes
District Office	Textbook and Technology Storage Building	In Progress	N/A			5/31/2018	Need to re-bid construction

School Environment

Business Services



Next Report – October 2017